



Proposed Change Order (PCO) Log

Date: 4/16/2015

Page: 1 of 2

Project No: 3581366-05

Open Only

PCO Number	To	Title	Issue	Status	Initiated	Dates			Proposed Cost
						Approved	Responded	Required	
00015	WCCUSD	DTDS dispute 01 - Pier Anomaly		NEW	1/30/2013			2/6/2013	(\$7,585.00)
00029	WCCUSD	RFI 089 Fireproofing Metal Deck		NEW	3/5/2013			3/12/2013	\$0.00
00037	WCCUSD	PCO37: SD connection & 8th St. Nort		NEW	4/30/2013			5/7/2013	\$0.00
00063	WCCUSD	RFI 249 Roof Deck Openings		NEW	10/25/2013			11/1/2013	\$36,506.00
00115	WCCUSD	RFI 505 Expansion Joints at Portals		NEW	12/15/2014				\$88,286.00
00120	WCCUSD	RFI 470 Framing Clips W. Portal A		NEW	3/10/2014			3/17/2014	\$1,357.00
00125	WCCUSD	RFI 507 Precast Concrete Inspection		NEW	3/28/2014			4/4/2014	(\$15,740.00)
00134	WCCUSD	RFI 583: Fire Alarm Protective Cab.		NEW	5/27/2014			6/3/2014	(\$500.00)
00138	WCCUSD	RFI 543 ESF Metal Panel Ribbon		APP	5/27/2014			6/3/2014	\$28,642.00
00147	WCCUSD	RFI135,535,535.1:Col.@Bldg Elev.Pit		NEW	6/16/2014			6/23/2014	\$5,958.00
00153	WCCUSD	RFI 602:Stucco & Concrete Transition		NEW	6/26/2014			7/3/2014	\$17,941.00
00155	WCCUSD	RFI607,607.1:Flashing Detain at CA07		NEW	6/26/2014			7/3/2014	\$1,554.00
00160	WCCUSD	RFI 661:Curtainwall sill detail@tile		NEW	7/23/2014			7/30/2014	\$12,054.00
00161	WCCUSD	Roof Grouted Pyramids		NEW	9/29/2014				\$22,993.00
00168	WCCUSD	RFI 695: Credit for plaster rm A115		NEW	8/8/2014			8/15/2014	\$0.00
00176	WCCUSD	ASI 42 Soffit Frame Trapeze		NEW	9/24/2014			10/1/2014	\$2,345.00
00177	WCCUSD	RFI 581 Cabinet Furring		NEW	9/24/2014			10/1/2014	\$22,217.00
00183	WCCUSD	RFI:Storefront & curtain wall flashi		NEW	10/17/2014			10/24/2014	\$27,404.00
00184	WCCUSD	RFI: Signage Bldg C exterior. walls		NEW	10/17/2014			10/24/2014	\$1,981.00
00186	WCCUSD	RFI 632:Framing clarif. at Bldg C		NEW	10/17/2014			10/24/2014	\$8,973.00
00189	WCCUSD	RFI 788: Beam detector at Bldg B Gym		NEW	11/20/2014			11/27/2014	\$2,796.00
00192	WCCUSD	RFI 105 : Fire sprinkler Brace frame		NEW	11/20/2014			11/27/2014	\$4,511.00
00193	WCCUSD	RFI 97: FDC / Plumbing @ Bldg A		NEW	11/21/2014			11/28/2014	\$9,455.00
00195	WCCUSD	RFI :Fire sprink.@ Bldg A 1st floor		NEW	11/21/2014			11/28/2014	\$9,117.00
00196	WCCUSD	RFI :Fire Sprinkler @ Bld A 2nd lvi		NEW	11/21/2014			11/28/2014	\$4,146.00
00197	WCCUSD	RFI : Fire sprinkler at Rm A218		NEW	11/21/2014			11/28/2014	\$1,164.00
00198	WCCUSD	RFI : Fire sprinkler at stair B		NEW	11/21/2014			11/28/2014	\$7,373.00
00199	WCCUSD	RFI: Fire sprinkler at B lobby		NEW	11/21/2014			11/28/2014	\$2,074.00
00200	WCCUSD	RFI:Fire sprinkler at B sec floor		NEW	11/21/2014			11/28/2014	\$3,277.00
00201	WCCUSD	RFI :Fire sprinkler at C 1st flr		NEW	11/21/2014			11/28/2014	\$6,900.00
00202	WCCUSD	RFI :Fire sprinkler at C 2nd flr		NEW	11/21/2014			11/28/2014	\$2,257.00
00203	WCCUSD	RFI :Fire sprinkler head at Rm A114		NEW	11/21/2014			11/28/2014	\$2,710.00
00207	WCCUSD	RFI : Fire sprinkler to corridor		NEW	11/21/2014			11/28/2014	\$2,939.00
00213	WCCUSD	RFI732:Flashing at Bldg B storefront		NEW	11/24/2014			12/1/2014	\$3,567.00
00214	WCCUSD	ASI 36: MetalFlashing at Bldg B		NEW	11/24/2014			12/1/2014	\$2,465.00
00215	WCCUSD	RFI594,608Curtainwall flashing BldgA		NEW	11/24/2014			12/1/2014	\$4,911.00
00219	WCCUSD	RFI 780:Wall footing Bldg A foundati		NEW	11/24/2014			12/1/2014	\$1,473.00
00225	WCCUSD	RFI662.2:Projection screen at Bldg B		NEW	11/25/2014			12/2/2014	\$3,876.00
00226	WCCUSD	RFI645:Flashing at window SA07& SA08		NEW	2/19/2015			12/2/2014	\$8,866.00
00228	WCCUSD	RFI522.3Storefront Window at Bldg. B		NEW	11/25/2014			12/2/2014	\$11,131.00
00232	WCCUSD	RFI 595: FA Horn Strobe at A302		NEW	11/25/2014			12/2/2014	\$576.00
00234	WCCUSD	RFI 728 : Receptable locate B101NW		NEW	11/25/2014			12/2/2014	\$1,404.00
00235	WCCUSD	RFI 804 : Gym board claification		NEW	11/25/2014			12/2/2014	\$624.00
00236	WCCUSD	Weather Barrier @ Shadow Box Opening		NEW	11/25/2014			12/2/2014	\$4,836.00
00238	WCCUSD	RFI575 AVCT Rack at A206 & A208		NEW	12/5/2014			12/12/2014	\$2,438.00
00241	WCCUSD	RFI 57.7 Toilet Partitions II		NEW	12/5/2014			12/12/2014	\$101,967.00
00242	WCCUSD	RFI 749:Flash. at roof divider Bld C		NEW	12/9/2014			12/16/2014	\$17,160.00



Proposed Change Order (PCO) Log

Date: 4/16/2015

Page: 2 of 2

Project No: 3581366-05

Open Only

PCO Number	To	Title	Issue	Status	Initiated	Dates			Proposed Cost
						Approved	Responded	Required	
00244	WCCUSD	RFI 796 Shadow Box Trim Backing		NEW	1/13/2015			1/13/2015	\$21,391.00
00245	WCCUSD	RFI :Deleted planters @ plaza deck		NEW	12/11/2014			12/18/2014	(\$5,491.00)
00247	WCCUSD	RFI661.633:Curtain wall edge of slab		NEW	12/24/2014			12/31/2014	\$5,680.00
00249	WCCUSD	RFI 808 : Joints at plaza deck slab		NEW	12/24/2014			12/31/2014	\$5,231.00
00254	WCCUSD	RFI 785: Ladder support at Bldg B		NEW	12/29/2014			1/5/2015	\$10,745.00
00259	WCCUSD	Winterization Measures 2012/2013		NEW	1/13/2015			1/20/2015	\$93,107.00
00261	WCCUSD	Temp. Fence panels at site perimeter		NEW	1/13/2015			1/20/2015	\$5,231.00
00265	WCCUSD	RFI881 FireSprinkler Site Walk		NEW	3/9/2015			2/9/2015	\$54,545.00
00267	WCCUSD	ASI 64 West Wall C-224 Stair C		NEW	2/5/2015			2/12/2015	\$10,000.00
00268	WCCUSD	RFI 754 Metal Trim F-40 fixtures		NEW	2/6/2015			2/13/2015	\$4,170.00
00272	WCCUSD	RFI 725 Furred Wall A142 & A325		NEW	2/10/2015			2/17/2015	\$1,327.00
00274	WCCUSD	ASI 54: K Brace Enclosure B201		NEW	2/10/2015			2/17/2015	\$14,494.00
00276	WCCUSD	RFI 820 Chase Wall A329		NEW	2/11/2015			2/18/2015	\$5,609.00
00277	WCCUSD	RFI 685 PlasterBldg. A South Entry		NEW	2/11/2015			2/18/2015	\$5,152.00
00281	WCCUSD	RFI 832 Gym Scoreboard Location		NEW	2/25/2015			2/24/2015	\$674.00
00285	WCCUSD	ASI 58 Enclose Stair A155 A156 B118		NEW	3/10/2015			3/17/2015	\$15,399.00
00287	WCCUSD	ASI 65: Chanslor Street Sidewalk		NEW	3/11/2015			3/18/2015	\$12,144.00
00288	WCCUSD	RFI558.2:Column Covers A115 Dining		NEW	3/12/2015			3/19/2015	\$3,000.00
00289	WCCUSD	ASI 57 Obscure Glazing		NEW	3/12/2015			3/19/2015	\$13,602.00
00295	WCCUSD	RFI 878: Ceiling Height A115 Dining		NEW	3/16/2015			3/23/2015	\$2,517.00
00297	WCCUSD	RFI 835: Coping @High Parapet		NEW	3/24/2015			3/31/2015	\$20,872.00
00301	WCCUSD	RFI219 Sprinkler Main C101 Lobby		NEW	3/25/2015			4/1/2015	\$8,647.00
00302	WCCUSD	ASI 62 Sidewalk Over-Excavation		NEW	4/8/2015			4/15/2015	\$175,511.00
00303	WCCUSD	Moisture Mitigation System Bldg.A&B		NEW	4/14/2015			4/21/2015	(\$99,941.00)
00304	WCCUSD	ASI 67 Plaza Deck Occupancy		NEW	4/8/2015			4/15/2015	\$10,000.00
00305	WCCUSD	ASI 68 Copier Power & Data		AAN	4/1/2015			4/8/2015	\$4,000.00
00306	WCCUSD	ASI 070 Fiber Distribution		NEW	4/9/2015			4/16/2015	\$5,000.00
00307	WCCUSD	ASI 69 Subgrade Curb & Storm Treat		NEW	4/10/2015			4/17/2015	\$20,000.00
00308	WCCUSD	ASI 71 Kitchen SS wall panels		NEW	4/10/2015			4/17/2015	\$1,000.00

Total PCO Cost: \$902,015.00