



Gym / Main Entry & Student Quad

CONSTRUCTION ACTIVITIES

Previous Month:

Lime treatment and construction of new GYM building pad completed.

GYM Foundation excavation and installation of reinforcing started.

Underground utility work continued.

At the Science Bldg., Structural work continued, electrical and plumbing layout started.

Upcoming Month:

Gym Foundation work will continue.

Underground utility work at the GYM will continue.

At the Science Bldg. Structural, selective demo, plumbing and electrical work will continue.



GYM FOUNDATION

PROJECT FACTS

New Auxiliary Gym Square Footage: 15,500

Completion: The Science Classroom Building is scheduled to be finished in the Summer of 2020, and the new Auxiliary Gym in the first quarter of 2021.

General Contractor:

Lathrop Construction Associates
www.lathropconstruction.com

Architect:

HKIT Architects
www.hkit.com

CONTACT INFORMATION

To subscribe to this monthly newsletter or to submit project questions, please email:

Facilitiesplanning@wccusd.net

Construction Manger

Peter Hempel

Project Manager

Swinerton Management & Consulting

415.516.1250