



Gym / Main Entry & Student Quad

CONSTRUCTION ACTIVITIES

Previous Month:

Gym Bldg. foundation work completed.

Underslab utility work performed.

At the Science Bldg., Structural work continued, electrical and plumbing layout completed, selective demo and seismic work ongoing.

Upcoming Month:

Gym slab on grade placement.

Science Bldg. Structural, plumbing and electrical work will continue.



GYM FOUNDATION

PROJECT FACTS

New Auxiliary Gym Square Footage: 15,500

Completion: The Science Classroom Building is scheduled to be finished in the Summer of 2020, and the new Auxiliary Gym in the first quarter of 2021.

Design Build Contractor:

Lathrop Construction Associates
www.lathropconstruction.com

Design Build Architect:

HKIT Architects
www.hkit.com

CONTACT INFORMATION

To subscribe to this monthly newsletter or to submit project questions, please email:

Facilitiesplanning@wccusd.net

Construction Manger

Peter Hempel

Project Manager

Swinerton Management & Consulting

415.516.1250