



Gym / Main Entry & Student Quad

## CONSTRUCTION ACTIVITIES

### Previous Month:

Exterior Metal Stud Framing completed and Shear-ply installations ongoing.  
MEP Rough-in on-going  
Flashing Mock-Up completed

Asphalt Paving around Science Building Completed  
Site Lighting installed at Science quad

Underground utilities on-going  
Bio-Swale concrete foundations placed and wall framing started

### Upcoming Month:

Flashings and Building paper installation to start  
Scaffold Erection to occur  
Roofing installation to start  
Rough-In of MEP on-going

Underground Utility work to continue  
Bio-Swale walls to be poured



## PROJECT FACTS

**New Auxiliary Gym Square Footage:** 15,500

**Completion:** The Science Classroom Building is scheduled to be substantially complete for occupancy for the Fall 2020 semester, and the new Auxiliary Gym in the first quarter of 2021.

**Design Build Contractor:**  
Lathrop Construction Associates  
[www.lathropconstruction.com](http://www.lathropconstruction.com)

**Design Build Architect:**  
HKIT Architects  
[www.hkit.com](http://www.hkit.com)

## CONTACT INFORMATION

To subscribe to this monthly newsletter or to submit project questions, please email:

[Facilitiesplanning@wccusd.net](mailto:Facilitiesplanning@wccusd.net)

### Construction Manger

**Peter Hempel**

Project Manager

Swinerton Management & Consulting

415.516.1250