WCCUSD

Bond Program Project Status Report

School Type	#	Sub-Project Name	Architect of Record	Construction Contract Value	Notice to Proceed	Completion Date	Measure	Percent Complete	Change Orders		Pending Change Orders		Notice of
									Amount	%	Amount	%	Completion
Elementary Schools	1	Coronado Elementary School Campus Replacement	WLC Architects	\$26,974,910	1/6/14	5/31/15	D-2010	60%	\$207,034.00	0.77%	\$302,435.00	1.12%	
	2	Nystrom Elementary School Modernization	Interactive Resources	\$21,188,102	8/25/14	12/18/15	J	31%	\$0.00	0.00%	\$19,618.00	0.09%	
	3	Ohlone Elementary School West Campus Replacement	Powell & Partner	\$16,961,000	8/1/11	9/24/14	J	100%	\$2,301,376.16	13.57%	\$266,771.00	1.57%	1/21/2015
	4	Montalvin Elementary School New Classroom Building	Baker Vilar Architect	\$2,843,000	2/3/14	10/31/14	D-2010	95%	\$209,786.55	7.38%	-\$18,844.00	-0.66%	
	5	Ohlone Elementary School Interim Campus	Powell & Partner	\$1,364,000	6/13/14	8/12/14	٦	100%	\$136,220.86	9.99%	\$14,134.47	1.04%	11/12/2014
	6	Harding Elementary School Select Roofing & Exterior Repairs	Grossmann Design Group	\$918,600	7/21/14	10/27/14	D-2010	95%	\$0.00	0.00%	\$0.00	0.00%	
	7	Ohlone Elementary School Playground & Parking Lot Completion	Powell & Partner	\$878,300	9/8/14	11/7/14	J	93%	\$49,385.07	5.62%	\$4,880.00	0.56%	
	8	Downer Elementary School Playfield	Bunton Clifford Architects	\$563,226	5/19/14	11/15/14	J	95%	\$29,105.97	5.17%	\$0.00	0.00%	
	9	Murphy Elementary School Skylight Replacement	Grossmann Design Group	\$56,000	6/9/14	10/27/14	D-2010	100%	\$0.00	0.00%	\$0.00	0.00%	
Middle Schools	10	Fred T. Korematsu Middle School Campus Replacement	HY Architects	\$42,762,406	5/13/13	12/29/15	J	54%	\$678,355.20	1.59%	\$0.00	0.00%	
	11	Pinole Middle School Football & Soccer Field	Powell & Partner	\$3,959,000	5/19/14	2/27/15	D	75%	\$43,143.00	1.09%	\$0.00	0.00%	
	12	Helms Middle School Environmental & Recycling Center	Baker Vilar Architect	\$118,050	7/1/14	9/19/14	D	100%	\$0.00	0.00%	\$0.00	0.00%	
High Schools	13	Gompers/LPS Campus Replacement	HMC Architects	\$53,887,350	8/20/12	8/15/15	D-2010	78%	\$1,642,822.00	3.05%	\$52,035.00	0.10%	
	14	De Anza High School: Judge Henry Ramsey Jr Building & Athletic Fields	DLM Architects	\$17,750,953	10/13/14	11/12/15	J	10%	\$170,804.00	0.96%	\$35,254.00	0.20%	
	15	El Cerrito High School Stadium	WLC Architects	\$13,438,000	1/27/14	9/27/15	D-2010	47%	\$233,226.00	1.74%	\$0.00	0.00%	
	16	Kennedy High School Richmond Swim Center	Powell & Partner	\$7,642,921	4/28/14	4/28/15	J	57%	\$39,759.71	0.52%	\$154,611.53	2.02%	
	17	Pinole Valley High School Interim Housing	WLC Architects	\$5,530,000	4/7/14	8/15/14	D-2010	100%	\$1,130,304.25	20.44%	\$0.00	0.00%	
	18	Kennedy High School Science Wing Renovation*	Powell & Partner	\$4,136,303	9/16/13	9/16/14	J	100%	\$224,561.00	5.43%	\$0.00	0.00%	1/21/2015
	19	Pinole Valley High School Hillside Stabilization Inc 1 & 2	WLC Architects	\$1,722,600	9/29/14	9/24/15	D-2010	14%	\$0.00	0.00%	\$0.00	0.00%	
	20	Pinole Valley High School Off-Site Parking	WLC Architects	\$833,833	6/9/14	10/20/14	D-2010	95%	\$43,194.66	5.18%	\$506.22	0.06%	
	TOTALS			\$223,528,554					\$7,139,078.43	3.19%	\$831,401.22	0.37%	

## WCCUSD Bond Program Project Status Report

Citizen Bond Oversight Committee Measure M, D, J, D-2010 & E-2012

## Elementary Schools















## Middle Schools







## High Schools











