

Pinole Valley High School (PVHS) Project Status



Citizens Bond Oversight Committee Meeting
October 28, 2015

PVHS Anticipated Timeline

Pinole Valley Road Documents (Complete)	Oct. 7, 2015
Surveillance/Access Control Doc's (Complete)	Oct. 13, 2015
Pre-qualification Process (Doc's Received)	Oct. 15, 2015
<i>Review Completion Anticipated</i>	<i>Nov. 6, 2015</i>
DSA Back-check/Approval	Aug – Oct 2015
<i>DSA Stamp-out/Approval Anticipated</i>	<i>10/21 – 10/23/15</i>
<i>DSA Documents Available to WCCUSD*</i>	<i>Week of 10/26/15</i>
Project Bid Period – 8+ weeks (Target)	Nov. – Jan. 2016
<i>First Advertisement (Target)</i>	<i>Nov. 6, 2015*</i>
Construction Start (Target)	February 2016