



Gym / Main Entry & Student Quad

CONSTRUCTION ACTIVITIES

Previous Month:

Metal Joist Installation completed
Metal Framing and Shear Wall continued
MEP Rough-in continued

Science Bldg Door Frames Installed and Drywall patching completed

Science Bldg Interior Painting started
Site Grading and underground utilities continued

Upcoming Month:

Metal Framing to continue at GYM
Metal Decking installation at GYM
MEP Rough-In to continue
Plaster Mock-up to start

Science Bldg Restroom Wall Tile and Epoxy Flooring
Science Bldg Flooring replacement at 2nd Floor change order to start end of July

Grading, rock placement and underground utilities around Science to complete



PROJECT FACTS

New Auxiliary Gym Square Footage: 15,500

Completion: The Science Classroom Building is scheduled to be finished in the Summer of 2020, and the new Auxiliary Gym in the first quarter of 2021.

Design Build Contractor:

Lathrop Construction Associates
www.lathropconstruction.com

Design Build Architect:

HKIT Architects
www.hkit.com

CONTACT INFORMATION

To subscribe to this monthly newsletter or to submit project questions, please email:

Facilitiesplanning@wccusd.net

Construction Manager

Peter Hempel

Project Manager

Swinerton Management & Consulting

415.516.1250