



RIVERSIDE SOIL STABILIZATION

July 2021

Work Completed Last Month

- Construction began with mobilization on June 16th
- Mobilization included setting up a temporary fence around the construction site and clearing a path for the construction equipment
- Tree removal

Work to be Completed This Month

- Complete tree removal
- Complete underground soil columns and remove excess soil
- Relocate underground conduit and reconnect data lines



Project Facts

- **Project Scope:** The primary purpose of this project is to reinforce soil adjacent to Wildcat Creek. Additionally, the project will include repaving the parking lot, building a new trash enclosure, and removing trees along the creek. This project is an investment in our community through the use of taxpayer bond dollars.
- **Architect:** Gouldevans
- **Anticipated Completion:** October 2021

Contact Information
Design Build Contractor:
Overaa –
Austin Moreau
510-234-0926

To subscribe to this monthly newsletter or ask a project questions, please email:
Facilitiesplanning
@wccusd.net

