



## Lake Elementary School Rebuild

Q2 - 2022



### Work In Progress

- Increment 1 site infrastructure and demolition is under review by the Division of State Architect (DSA) and we anticipate permit issuance soon.
- The Design Build Team has submitted a 50% Construction Document package Increment 2 - buildings and site improvements, to the District for review.
- Construction estimate has been aligned with the District Budget
- Weekly review meetings continue with the District
- Interior design continues with color pallets and material selection



### Upcoming

- **Community Meeting April 28th!**
- March 23 – DSA Pre Application Meeting with DSA for Increment 2
- April 27 – Increment 2 Construction Document submittal to DSA
- June: Begin Phase I construction

### Project Facts

- **Project Scope:** The primary purpose of this project is to replace the school campus. Campus will be occupied during the duration of this project. The project will have two main construction phases. The first phase will include new buildings and site work on the East half of the campus and the second phase will include new buildings and remaining site work on the West half of the campus. Project design started in August 2021. This project is an investment in our community through the use of taxpayer bond dollars.
- **Contractor:** Alten Construction
- **Architect:** Quattrocchi Kwok Architects - QKA
- **Anticipated Completion:** Summer/Fall 2025

#### Project Website:


<https://www.wccusd.net/Page/15892>

### Contact Information

#### Design Build Contractor:

Alten Construction  
Noel Stenberg  
[nstenberg@alten  
construction.com](mailto:nstenberg@altenconstruction.com)

To subscribe to this monthly newsletter or ask a project questions, please email:  
**askfacilities  
@wccusd.net**



[www.wccusd.net/Page/6945](http://www.wccusd.net/Page/6945)



@WCCUSDfacilities