



PVHS Fields, Fieldhouse, and Bleachers Project

March 2022

Work Completed Last Month

- At the field house, the building slab has been poured, and steel columns and beams are placed.
- At the softball baseball field, the final grading and lime treatment are complete. Geo fabric has been placed, and installation of the underground utilities is ongoing.
- The stadium field drainage improvements are underway, and the shock pad material has been delivered.



Work to be Completed This Month

- Field House: Exterior wall framing, roof framing, and interior partition walls will be completed.
- Baseball and Softball Fields: Underground utility installation will continue. The fence post footings and dugout footings will be underway. Installation of the drainage system and rock under the new turf should be completed.
- Main Stadium Bleachers: Footing excavations and concrete footing placement for new bleachers are ongoing in anticipation of upcoming bleacher delivery.



Project Facts

- **Project Scope:** New fieldhouse, tennis courts, basketball courts, baseball and softball fields, track and field resurfacing, new home and away bleachers, new press box.
- **Total Square Feet:** 464,000 SF
- **Architect:** PBK/ WLC Architects
- **Anticipated Completion:** Fall 2022

Project Website:

<https://www.wccusd.net/Page/15634>

Contact Information

Contractor: CWS Construction
415 599-5585

Construction Manager:
RGM Kramer Inc
925 671-7717

To subscribe to this monthly newsletter or ask a project questions, please email:

askfacilities
[@wccusd.net](mailto:askfacilities@wccusd.net)

