



Cameron School Critical Needs Project

March 2023

Work Completed Last Month

- Submittals and material procurement
- Selective demolition including existing restroom
- Rough-in for the new electrical pathways
- Layout for the refrigerant lines
- Adjustment of the underground utilities

Work Upcoming this Month

- Replacing door hardware
- Continued rough-in of the new electrical pathways
- Installing a new slab in the redesigned restrooms
- Installing mechanical duct work
- Repair of underground utilities
- Installing new ADA parking and accessible pathway



Project Facts

- **Project Scope:** Improvements to site HVAC Systems, Electrical Infrastructure, and Accessibility including interior renovations and site path of travel adjustments
- **Architect:** PBK Architects
- **Anticipated Completion:** Fall 2023

Project Website:

<https://www.wccusd.net/Page/16670>



Contact Information

Contractor:

ALTEN Construction, Inc.

Construction Manager:

RGM Kramer Inc.

Matthew Medeiros

Matthew.Medeiros@wccusd.net

To subscribe to this monthly newsletter or ask a project questions, please email:

askfacilities@wccusd.net



www.wccusd.net/Domain/40



[@WCCUSDFacilities](https://www.instagram.com/WCCUSDFacilities)