



Gym / Main Entry & Student Quad

CONSTRUCTION ACTIVITIES

Previous Month:

Exterior Metal Stud and Shear-ply installation completed
MEP Rough-in nearing completion
Flashings, Building paper and Rigid Insulation installations started
Low roofing nearing completion - High Roof ongoing
Sheetrock installation started

Bio-Swale walls completed and Drainage installation started
Earthwork and utilities on-going at quad

Health Clinic earthwork and underground utilities started

Upcoming Month:

Flashings, building paper and Rigid to complete
Lath and Plaster operations to continue
Rough-In of MEP on-going
Sheetrock installations on-going
Roofing ongoing

Bio-Swale drainage work on-going
Earthwork grading for site work on-going

Elevator Installation anticipated to start

Health Clinic utility work, grading and asphalt paving



PROJECT FACTS

New Auxiliary Gym Square Footage: 15,500

Completion: The Science Classroom Building is scheduled to be substantially complete for occupancy for the Fall 2020 semester, and the new Auxiliary Gym in the first quarter of 2021.

Design Build Contractor:

Lathrop Construction Associates
www.lathropconstruction.com

Design Build Architect:

HKIT Architects
www.hkit.com

CONTACT INFORMATION

To subscribe to this monthly newsletter or to submit project questions, please email:

Facilitiesplanning@wccusd.net

Construction Manager

Peter Hempel

Project Manager

Swinerton Management & Consulting

415.516.1250