

CONSTRUCTION NEWS



OVERVIEW

Welcome to our monthly newsletter issued to inform neighbors and the campus community about construction activities and updates to the **Wilson Elementary School Reconstruction project**.

We understand that a construction project does not make the best neighbor. While we strive to make the experience as pleasant as possible, we are working hard to reach the long-term goal of providing a [new 21st century Elementary School](#) for our community here in Richmond.

Please don't hesitate to email us at facilitiesplanning@wccusd.net to request to be removed or added to this newsletter mailing list.



UPCOMING ACTIVITIES

PLANNED CONSTRUCTION WORK THIS MONTH

- Install trusses and roofing on Kindergarten Buildings
- Install roofing at Admin
- Continue framing at MPR, Learning Suites



POTENTIAL IMPACTS TO NEIGHBORS

- *Truck traffic on 41st and 42nd Street*
- *Noise due to construction*



MITIGATION MEASURES

- Wash down truck tires before exiting if muddy
- Maintain gravel at construction entry/ exit for tracking control



COMPLETED WORK

- Install roof sheathing at Admin.
- Frame high wall in MPR building
- Stand 1st floor walls at Learning Suites

[Student dining at MultiPurpose Room \(MPR\) building:](#)



[Admin Building:](#)



CONTACT INFORMATION

Contractor: C. Overaa Construction, Inc.

Frank Driscoll 510-234-0926

Niall Walsh 510-234-0926

Construction Manager: Swinerton Management & Consulting

Peter Hempel 415-516-1250