



OVERVIEW

Welcome to our monthly newsletter issued to inform neighbors and the campus community about construction activities and updates to the **Michelle Obama School Reconstruction project**.

We understand that a construction project does not make the best neighbor. While we strive to make the experience as pleasant as possible, we are working hard to reach the long-term goal of providing a [new 21st century Elementary School](#) for our community here in Richmond.

Please don't hesitate to email us at facilitiesplanning@wccusd.net to request to be removed or added to this newsletter mailing list.



UPCOMING ACTIVITIES

PLANNED CONSTRUCTION WORK THIS MONTH

- Mechanical, Electrical and Plumbing Finishes
- Permanent utilities from PG&E and EBMUD
- Complete Storefront Entries
- Elevator Installation



POTENTIAL IMPACTS TO NEIGHBORS

- *Truck traffic on 41st and 42nd Street*
- *Noise due to construction*
- *Increased site security patrols*



MITIGATION MEASURES

- Water down trucks before exiting if muddy
- Maintain gravel at construction entry/ exit for tracking control



COMPLETED WORK

- Installation of two of three Play Structures
- Paving and Sidewalks at main drop off area
- Installation of Kitchen Equipment

Kitchen Appliances:



Learning Suite South 2nd Floor:



CONTACT INFORMATION

Contractor: C. Overaa Construction, Inc.

Frank Driscoll 510-234-0926

Niall Walsh 510-234-0926

Construction Manager: Swinerton Management & Consulting

Peter Hempel 415-516-1250