



## RIVERSIDE SOIL STABILIZATION

August 2021

### Work Completed Last Month

- Complete tree removal
- Complete underground soil columns
- Relocate underground conduit

### Work to be Completed This Month

- Remove excess soil
- Restoration of asphalt area, concrete area, and fencing
- Repave and stripe the accessible parking



### Project Facts

- **Project Scope:** The primary purpose of this project is to reinforce soil adjacent to Wildcat Creek. Additionally, the project will include repaving the parking lot, building a new trash enclosure, and removing trees along the creek. This project is an investment in our community through the use of taxpayer bond dollars.
- **Architect:** Gouldevans
- **Anticipated Completion:** October 2021

**Contact Information**  
**Design Build Contractor:**  
**Overaa –**  
 Austin Moreau  
 510-234-0926

To subscribe to this monthly newsletter or ask a project questions, please email:  
**Facilitiesplanning**  
**@wccusd.net**

