



PVHS Fields, Fieldhouse, and Bleachers Project

April 2022

Work Completed Last Month

- **Field House:** Wall framing, roof framing, and plumbing rough-in above slab is complete.
- **Baseball Softball:** Geofabric has been placed and underground utilities for storm drain, irrigation lines, and water lines are ongoing. Concrete border around fields, dugouts, and batting cages along with fence posts is ongoing.
- **Stadium:** Bleacher piers have been completed. Drainage improvements at the field are substantially complete and fine grade has been established. The track surface has been removed.

Work to be Completed This Month

- **Field House:** Mechanical, electrical, and plumbing rough-in, and roof decking will begin this month.
- **Baseball Softball:** Concrete flatwork at dugouts/shotput will begin shortly. Scoreboard, shade structures, and interior fieldwork to begin this month.
- **Stadium:** Bleacher delivery is anticipated for the beginning of April. Installation of shock pad and football turf is upcoming.



Project Facts

- **Project Scope:** New fieldhouse, tennis courts, basketball courts, baseball and softball fields, track and field resurfacing, new home and away bleachers, new press box.
- **Total Square Feet:** 464,000 SF
- **Architect:** PBK/ WLC Architects
- **Anticipated Completion:** Fall 2022

Project Website:

<https://www.wccusd.net/Page/15634>



Contact Information

Contractor: CWS Construction
415 599-5585

Construction Manager:
RGM Kramer Inc
925 671-7717

To subscribe to this monthly newsletter or ask a project questions, please email:
askfacilities@wccusd.net

