



PVHS Fields, Fieldhouse, and Bleachers Project

May 2022

Work Completed Last Month

- **Field House:** Roof decking is complete. Exterior sheathing, mechanical, electrical, and plumbing rough in are nearing completion
- **Baseball Softball:** Concrete border around fields, dugouts, bullpens, and batting cages are substantially complete. Fence posts for softball and baseball fields are ongoing.
- **Stadium:** Bleachers and press box have been delivered and installation is underway.



Work to be Completed This Month

- **Field House:** Exterior sheathing to be completed this month. Insulation and door frame installation is to begin shortly.
- **Baseball Softball:** Concrete flatwork at dugouts/shotput will begin shortly. Scoreboard, shade structure, and interior field work to begin this month as well.
- **Stadium:** Bleacher installation will be completed this month. Installation of shock pad and football turf shall start soon.



Project Facts

- **Project Scope:** New fieldhouse, tennis courts, basketball courts, baseball and softball fields, track and field resurfacing, new home and away bleachers, new press box.
- **Total Square Feet:** 464,000 SF
- **Architect:** PBK/ WLC Architects
- **Anticipated Completion:** Fall 2022

Project Website:

<https://www.wccusd.net/Page/15634>



Contact Information

Contractor: CWS Construction
415 599-5585

Construction Manager:
RGM Kramer Inc
925 671-7717

To subscribe to this monthly newsletter or ask a project questions, please email:
askfacilities@wccusd.net

