



PVHS Fields, Fieldhouse, and Bleachers Project

July 2022

Work Completed Last Month

- **Field House:** Installation of insulation, sheet metal flashing, drywall, and door frames are complete. Installation of ceiling framing is nearing completion. Lath and plaster work on the exterior is ongoing.
- **Baseball Softball:** Concrete flatwork at dugouts, shade structures, and shotput are nearly complete. Fence posts for softball and baseball fields have been installed. Scoreboard posts and baseball/softball bleacher footings are complete.
- **Stadium:** Bleachers and press box are nearly complete. Track surface installation has begun.

Work to be Completed This Month

- **Field House:** Installation of windows and roof and interior painting to begin.
- **Baseball Softball:** Installation of the Scoreboard, baseball/softball bleachers, and field surface work to start this month.
- **Stadium:** Installation of track surfacing to be completed this month.



Project Facts

- **Project Scope:** New fieldhouse, tennis courts, basketball courts, baseball and softball fields, track and field resurfacing, new home and away bleachers, new press box.
- **Total Square Feet:** 464,000 SF
- **Architect:** PBK/WLC Architects
- **Anticipated Completion:** Fall 2022

Project Website:

<https://www.wccusd.net/Page/15634>



Contact Information

Contractor: CWS Construction
415 599-5585

Construction Manager:
RGM Kramer Inc
925 671-7717

To subscribe to this monthly newsletter or ask a project questions, please email:
askfacilities@wccusd.net

