



Lake Elementary School Replacement Project

May 2023

Work Completed Last Month

- Building A: Framing walls
- Building B: Completed building slab and installing below slab electrical and plumbing
- Building C: Completed excavation of the building footings
- Installed primary electrical run for PG&E to the pole on Manchester Ave.

Work to be Completed This Month

- Building A: Complete wall framing and begin roof framing
- Building B: Start framing
- Building C: Forming foundations, placing rebar, drain Rock, and vapor barrier in preparation for the concrete pad



Project Facts

Project Scope: The construction of the Lake Elementary School Campus began in June. Construction is separated into two phases. The first phase will include new office, library, and classrooms on the east side of the campus. The second phase will include new cafeteria, Kinder/TK complex, and playfields. Construction is estimated thru Fall 2025. The campus will be occupied, and community pedestrian access will be limited during construction.

La construcción del campus de la escuela primaria Lake comenzó en Junio. La construcción se divide en dos fases. La primera fase incluirá una nueva oficina, biblioteca y salones de clases en el lado este del campus. La segunda fase incluirá una nueva cafetería, un complejo de Kinder/TK y campos de juego. La construcción se estima hasta el otoño de 2025. El campus estará ocupado y el acceso peatonal de la comunidad estará limitado durante la construcción.

Anticipated Completion: Summer/Fall 2025

Project Website:
<https://www.wccusd.net/Page/15892>

Project Team:

Design Build Contractor:
 Alten Construction

Construction Manager:
 RGM Kramer Inc.
 Matthew Medeiros
Matthew.Medeiros@wccusd.net

To subscribe to this monthly newsletter or ask a project questions, please email:
askfacilities
@wccusd.net

