



Consolidated Budget Status Report

Budgets versus Commitments and Expenditures for multiple Projects

Budget vs. Commitments and Expenditures
2016 MASTER PLAN PROJECT
 Fund 21 and Fund 35

Data as of 04/01/2020

School/Project Name	Budget			Commitments			Expenditures	
	Original Budget	Approved Budget Changes	Total Budget	Total Commitments	% Budget Committed	Remaining Against Budget	Total Expenditures	% Budget Spent
1 Cameron								
+ Critical Needs	-	-	-	-	-	-	-	-
	-	-	-	-	-	-	-	-
1 Chavez Elementary School								
Critical Needs	600,000	(527,153)	72,847	72,847	100.0%	-	72,847	100.0%
	600,000	(527,153)	72,847	72,847	100.0%	-	72,847	100.0%
1 Collins Elementary School								
+ Critical Needs	-	-	-	-	-	-	-	-
	-	-	-	-	-	-	-	-
1 Fairmont Elementary School								
* Critical Needs	3,000,000	-	3,000,000	868,934	29.0%	2,131,066	831,606	27.7%
	3,000,000	-	3,000,000	868,934	29.0%	2,131,066	831,606	27.7%
1 Grant Elementary School								
Critical Needs	900,000	(688,533)	211,467	211,467	100.0%	-	211,467	100.0%
	900,000	(688,533)	211,467	211,467	100.0%	-	211,467	100.0%
1 Harmon Knolls								
Critical Needs	200,000	206,946	406,946	406,946	100.0%	-	406,946	100.0%
Soil Testing	100,000	(58,511)	41,489	41,489	100.0%	-	41,489	100.0%
	300,000	148,435	448,435	448,435	100.0%	-	448,435	100.0%
1 Highland Elementary School								
* Water & Power Upgrade	-	747,125	747,125	-	0.0%	747,125	-	0.0%
Critical Needs	800,000	(747,125)	52,875	52,875	100.0%	-	52,875	100.0%
	800,000	-	800,000	52,875	6.6%	747,125	52,875	6.6%
1 Lake Elementary School								
* Campus Replacement	1,000,000	-	1,000,000	8,450	0.8%	991,550	8,450	0.8%
Portable Demolition	500,000	(352,499)	147,501	147,501	100.0%	-	147,501	100.0%
	1,500,000	(352,499)	1,147,501	155,951	13.6%	991,550	155,951	13.6%
1 Michelle Obama Elementary School								
* Campus Replacement	40,300,000	-	40,300,000	39,394,751	97.8%	905,249	21,927,576	54.4%
	40,300,000	-	40,300,000	39,394,751	97.8%	905,249	21,927,576	54.4%
1 Ohlone Elementary School								
Critical Needs	800,000	(176,115)	623,885	623,885	100.0%	-	623,885	100.0%
	800,000	(176,115)	623,885	623,885	100.0%	-	623,885	100.0%
1 Olinda Elementary School								
Critical Needs	1,000,000	(206,753)	793,247	793,247	100.0%	-	793,247	100.0%
	1,000,000	(206,753)	793,247	793,247	100.0%	-	793,247	100.0%
1 Riverside Elementary School								
* Critical Needs	6,900,000	-	6,900,000	299,540	4.3%	6,600,460	127,900	1.9%
	6,900,000	-	6,900,000	299,540	4.3%	6,600,460	127,900	1.9%
1 Shannon Elementary School								
+ Critical Needs	-	-	-	-	-	-	-	-
	-	-	-	-	-	-	-	-
1 Stege Elementary School								
* Critical Needs	2,900,000	-	2,900,000	35,900	1.2%	2,864,100	35,900	1.2%
	2,900,000	-	2,900,000	35,900	1.2%	2,864,100	35,900	1.2%
1 Valley View Elementary School								
Critical Needs	1,000,000	91,447	1,091,447	1,091,447	100.0%	-	1,091,447	100.0%
	1,000,000	91,447	1,091,447	1,091,447	100.0%	-	1,091,447	100.0%
2 Crespi Middle School								
* Critical Needs	3,100,000	2,200,000	5,300,000	4,929,265	93.0%	370,735	4,743,402	89.5%
	3,100,000	2,200,000	5,300,000	4,929,265	93.0%	370,735	4,743,402	89.5%
3 Hercules High School								



Consolidated Budget Status Report

Budgets versus Commitments and Expenditures for multiple Projects

Budget vs. Commitments and Expenditures
2016 MASTER PLAN PROJECT
 Fund 21 and Fund 35

Data as of 04/01/2020

School/Project Name	Budget			Commitments			Expenditures	
	Original Budget	Approved Budget Changes	Total Budget	Total Commitments	% Budget Committed	Remaining Against Budget	Total Expenditures	% Budget Spent
+ Critical Needs	-	-	-	-		-	-	
3 Kennedy High School								
+ Critical Needs	-	-	-	-		-	-	
3 Richmond High School								
* Gym and Seismic Classroom	15,100,000	5,900,000	21,000,000	20,540,077	97.8%	459,923	3,601,819	17.2%
	15,100,000	5,900,000	21,000,000	20,540,077	97.8%	459,923	3,601,819	17.2%
4 Central								
Program Coordination (Ed Specs & School Size)	200,000	-	200,000	148,128	74.1%	51,872	148,128	74.1%
	200,000	-	200,000	148,128	74.1%	51,872	148,128	74.1%
Totals	78,400,000	6,388,828	84,788,828	69,666,749	82.2%	15,122,079	34,866,483	41.1%

Note 1: * Site Projects are under planning, construction or in closeout.

Note 2: + Site Projects approved by the Board 2016 Master Plan to commence in the future.

Note 3: 1 School Name - Elementary school site name

Note 4: 2 School Name - Middle school site name

Note 5: 3 School Name - High school site name

Note 6: 4 Central/Program Name

Note 7: BOE approved supplemental funds for Michelle Obama school: Fund 25 of \$1.75M and Fund 01 MRAD of \$0.85M on 6/26/19

Note 8: BOE approved supplemental funds for Richmond HS: Fund 40 of \$1M on 11/06/19