WEST CONTRA COSTA UNIFIED SCHOOL DISTRICT

MEASURE M GENERAL OBLIGATION BONDS

FOR THE YEAR ENDED JUNE 30, 2004

WEST CONTRA COSTA UNIFIED SCHOOL DISTRICT MEASURE M GENERAL OBLIGATION BONDS FOR THE YEAR ENDED JUNE 30, 2004

Table of Contents

	<u>Page</u>
Independent Auditor's Report	1
Financial Section	
Schedule of Assets and Liabilities	2
Schedule of Revenues and Expenditures	3
Notes to Schedules	4
Supplementary Information Section	
Bond Program – Purpose of Bond Issuance	8
Schedule of Budget to Accumulated Actual Expenditures	9
Schedule of Budget and Accumulated Actual Expenditure Summary	10
Schedule of Budget and Accumulated Actual Expenditure Detail	12
Other Independent Auditor's Reports	
Report on Compliance and on Internal Control Based On an Audit Performed In Accordance with Government Auditing Standards	34
Independent Auditor's Report on State Compliance	

THOMPSON, COBB, BAZILIO & ASSOCIATES, PC

Certified Public Accountants and Management, Systems, and Financial Consultants

21250 Hawthorne Boulevard Suite 500 Torrance, CA 90503 310-792-7001 Fax: 310-792-7068 1101 15th Street, N.W. Suite 400 Washington, DC 20005 202-737-3300 Fax: 202-737-2684 100 Pearl Street 14th Floor Hartford, CT 06103 203-249-7246 Fax: 203-275-6504

INDEPENDENT AUDITOR'S REPORT

The Honorable Members of the Board of Education West Contra Costa Unified School District

We have audited the accompanying Schedules of the West Contra Costa Unified School District (the District) Measure M General Obligation Bonds (the Bonds), as of and for the year ended June 30, 2004, as listed in the Table of Contents. These Schedules are the responsibility of West Contra Costa Unified School District's management. Our responsibility is to express an opinion on these financial statements based on our audit.

We conducted our audit in accordance with auditing standards generally accepted in the United States of America and the standards applicable to financial audits contained in *Government Auditing Standards*, issued by the Comptroller General of the United States of America. Those standards require that we plan and perform the audit to obtain reasonable assurance about whether the Schedules of Assets and Liabilities and Revenues and Expenditures of the Bonds are free of material misstatement. An audit includes examining, on a test basis, evidence supporting the amounts and disclosures in the Schedules. An audit also includes assessing the accounting principles used and significant estimates made by management, as well as evaluating the overall presentation. We believe that our audit provides a reasonable basis for our opinion.

In our opinion, the Schedules referred to above present fairly, in all material respects, the transactions of Measure M General Obligation Bonds of the District as of and for the year ended June 30, 2004, in conformity with accounting principles generally accepted in the United States of America.

In accordance with *Government Auditing Standards*, we have also issued our report, dated November 21, 2004 on our consideration of the District's internal control over financial reporting and on our tests of the District's compliance with certain provisions of laws, regulations, contracts and grants, as they relate to the Schedules. That report is an integral part of an audit performed in accordance with *Government Auditing Standards* and should be read in conjunction with this report in considering the results of our audit.

Our audit was conducted for the purpose of forming an opinion on the Schedules of the West Contra Costa Unified School District, Measure M General Obligation Bonds. The Schedules on pages 9 through 34 of this report are presented for purposes of additional analysis. Such information has been subjected to the auditing procedures applied in the audit of the Schedules and, in our opinion, is fairly stated, in all material respects, in relation to the Schedules taken as a whole.

Thompson, Cobb, Bazilio & Associates, PC

Torrance, California November 21, 2004

WEST CONTRA COSTA UNIFIED SCHOOL DISTRICT SCHEDULE OF ASSETS AND LIABILITIES AS OF JUNE 30, 2004

	2004
ASSETS	
Cash In County Treasury	\$36,510,196
Cash with Fiscal Agent	5,753,448
Investments - LAIF (Note 2)	-
Investments - Other (Note 2)	21,962,408
Interest Receivable	82,230
Total Assets	64,308,282
LIABILITIES	
Accounts Payable (Note 3)	20,533,489
Due to Other Funds	1,080,563
Contract Retention	
Total Liabilities	21,614,052
EXCESS OF ASSETS OVER LIABILITIES	\$42,694,230



WEST CONTRA COSTA UNIFIED SCHOOL DISTRICT SCHEDULE OF REVENUES and EXPENDITURES FOR THE YEAR ENDED JUNE 30, 2004

	2004
REVENUES	
Interest	\$ 1,331,375
Other Local Revenues	39,398
Total Revenues	1,370,773
EXPENDITURES	
Classified salaries	547,632
Employee benefits	190,584
Non-capitalized equipment and supplies	140,949
Services and other operating expenses	2,359,948
Capital outlay	78,767,780
Total Expenditures	82,006,893
EXCESS (DEFICIENCY) OF REVENUES	
OVER (UNDER) EXPENDITURES	(80,636,120)
OTHER FINANCING SOURCES (USES)	
Interfund Transfers In (Note 4)	1,218,026
Total Other Financing Sources (Uses)	1,218,026
EXCESS (DEFICIENCY) OF REVENUE AND	
OTHER FINANCING SOURCES OVER	
(UNDER) EXPENDITURES	(\$79,418,094)
Fund Balances, July 1	118,711,108
Adjustment for Restatement	3,401,216
Fund Balances, July 1, as restated	122,112,324
Fund Balances, June 30	\$42,694,230



NOTE 1: SUMMARY OF SIGNIFICANT ACCOUNTING POLICIES

The accounting policies of the West Contra Costa Unified School District conform to accounting principles generally accepted in the United States of America as applicable to governments and to general practices within California school districts. The District accounts for its financial transactions in accordance with the policies and procedures of the Department of Education's *California School Accounting Manual*. The accounting policies of the District conform to accounting principles generally accepted in the United States of America as prescribed by the Governmental Accounting Standards Board (GASB). The following is a summary of the significant accounting policies:

A. Basis of Accounting

Basis of accounting refers to when revenues and expenditures or expenses are recognized in the accounts and reported in the financial statements. Basis of accounting relates to the timing of measurement made, regardless of the measurement focus applied.

The Schedules are presented on the modified accrual basis of accounting. Under the modified accrual basis of accounting, revenues are recorded when susceptible to accrual; i.e., both measurable and available. "Available" means collectible within the current period or within 60 days after yearend. Expenditures are generally recognized when the related liability is incurred. The exception to this general rule is that principal and interest on general obligation long-term debt, if any, is recognized when due.

B. Budgets and Budgetary Accounting

Annual budgets are adopted on a basis consistent with generally accepted accounting principles for all government funds. By state law, the District's governing board must adopt a final budget no later than July 1. A public hearing must be conducted to receive comments prior to adoption. The District's governing board satisfied these requirements.

The District's governing board and superintendent revise the budgets during the year to give consideration to unanticipated income and expenditures.

As a first step in developing the bond construction program, the District together with its Bond team consultants, completed an evaluation of all elementary and secondary schools in order to develop a recommended priority ranking of elementary, middle and high schools. This ranking was based on several factors including structural design and safety considerations. Based on this evaluation, Elementary and Secondary schools of the District were ranked in order of need on separate lists with the most needy schools being ranked highest. In addition, preliminary budgets were developed for each school based on the evaluation. These listings and preliminary budgets became the basis for the District's governing board and superintendent to authorize work to continue through design and construction drawings for first eighteen elementary campuses. Throughout this process cost estimations were completed and budgets were revised. The budgets presented in this report are based on the most up to date information available including construction bids for the first seventeen campuses. As milestones are reached in the design phase



NOTE 1: SUMMARY OF SIGNIFICANT ACCOUNTING POLICIES (Continued)

and as construction bids are approved, the individual school project budgets are revised and presented to the governing board for their review and approval. The District is now in the design phase for one elementary campus and five secondary campuses.

The District's construction program is not based solely on the proceeds from bonds. The district has other sources of revenue to fund some of the required expenditures. Budgets for the renovation of all schools are prepared and maintained together with all potential resources in order to keep track of the entire school renovation program, not just the sites being funded by currently available bond dollars. The supplementary information included in this report is based on this project based budget concept and therefore presents the total project budget for all schools of the district together with all potential revenue sources rather then just the campuses being worked on at the present time.

Formal budgetary integration was employed as a management control device during the year for all budgeted funds. The District employs budget control by minor object and by individual appropriation accounts. Expenditures cannot legally exceed appropriations by major object account.

C. Accounting Estimates

The presentation of the Schedules in conformity with generally accepted accounting principles requires management to make estimates and assumptions that affect the reported amounts of assets and liabilities and disclosure of contingent assets and liabilities at the date of the Schedules and the reported amounts of revenues and expenditures during the reporting period. Actual results could differ from those estimates.

D. Encumbrances

Encumbrance accounting is used in all budgeted funds to reserve portions of applicable appropriations for which commitments have been made. Encumbrances are recorded for purchase orders, contracts, and other commitments when they are written. Encumbrances are liquidated when the commitments are paid. All encumbrances are liquidated as of June 30.

NOTE 2: INVESTMENTS

The District directs the County Treasurer to invest excess funds in the Local Agency Investment Fund (LAIF). The fund is an investment pool managed by the California State Treasurer. Monies in Measure M can be invested in any one or more investments generally permitted to school districts under the laws of the State including those authorized in the Resolution.

The District has invested in Guaranteed Investment Contracts (GIC) with various financial institutions.



The LAIF and GIC account are not subject to classification. Investments at June 30, 2004 are presented below:

	Carrying Amount	<u>Fair Value</u>
LAIF	\$ -	\$ -
GIC	<u>21,962,408</u>	<u>21,962,408</u>
Totals	\$ <u>21,962,408</u>	\$ 21,962,048

NOTE 3: ACCOUNTS PAYABLE

Accounts Payable is comprised of payments due to vendors and LAIF:

Due to Vendor \$ 20,533,489

June 30, 2004

NOTE 4: INTERFUND TRANSFERS IN/OUT

Interfund Activities are reported as either loans, services provided, reimbursements or transfers. Interfund transfers consist of operating transfers from funds receiving resources to funds through which the resources are to be expended. During the fiscal year ending June 30, 2005, the Deferred Maintenance Fund transferred \$1,218,026 to the building to reimburse prior year transfers.

NOTE 5: GENERAL OBLIGATION BONDS ISSUES

The bonds are general obligations of the district, and Contra Costa County is obligated to levy ad valorem taxes for the payment of interest on, and the principal of, the bonds. The Bond Interest and Redemption Fund is maintained by the County Treasurer and is used to account for both the accumulation of resources from ad valorem tax levies and the interest and redemption of principal of the Bonds issued by the District.

In 2000, the District received authorization through Measure M from the November 7, 2000, election to issue up to \$150,000,000 of bonds. The bonds are general obligations of the District and Contra Costa County is obligated to levy ad valorem taxes for the payment of the interest and the principal of the bonds.

On May 2, 2002, the District issued \$15,000,000 of Measure M, Series A bonds to fund the construction, re-construction or modernization of school facilities. The interest rate ranges from 4.8% to 7.9%. The final maturity date is August 1, 2031.

On February 12, 2002, the District issued \$40,000,000 of Measure M, Series B bonds to fund the construction, re-construction or modernization of school facilities. The interest rate ranges from 4% to 6%. The final maturity date is August 1, 2031.



On April 1, 2003, the District issued \$95,000,000 of Measure M, Series C bonds to fund the construction, re-construction or modernization of school facilities The interest rate ranges from 2.5%-5%. The final maturity date is August 1, 2032.



SUPPLEMENTAL INFORMATION



WEST CONTRA COSTA UNIFIED SCHOOL DISTRICT MEASURE M PURPOSE OF BOND ISSUANCE

AUTHORITY FOR ISSUANCE

The District received authorization to issue \$150,000,000 of bonds at an election held on November 7, 2000 by an affirmative vote of more than two-thirds of the votes cast under the 2000 Authorization. The District has issued \$15 million General Obligation Bonds, Election of 2000, Series A, dated May 1, 2001,\$40,000,000 General Obligation Bonds, Election 2000, Series B, dated February 1, 2002, and \$95,000,000 General Obligation Bonds, Election 2000, Series C dated April 1, 2003

PURPOSE OF BONDS

The proceeds of the Bonds may be used to improve the learning climate for children by upgrading educational facilities through such projects such as reconstructing, modernizing, renovating and repairing bathrooms, electrical, plumbing, heating and ventilation systems, leaking roofs and fire safety systems, improving technology, making seismic upgrades and replacing deteriorating portable classrooms and buildings.

As required by the California Constitution, the proceeds from the sale of bonds will be used only for the construction, reconstruction, rehabilitation or replacement of school facilities, including the furnishing and equipping of school facilities and not for any other purpose, including teacher and administrator salaries and other school operating expenses.



% OF **PROJECT EXPENDITURES OF BUDGET EXPENDITURES** BUDGET TO DATE VARIANCE REMAINING Classified Salaries \$ 3,082,486 \$ 849,489 \$ 2,232,997 72.44%Employee Benefits 1,027,495 281,326 72.62% 746,169 Non-Capitalized Furniture & Equipment 163,163 89.90% 1,615,613 1,452,450 Services and Operating Expenses 4,190,112 77.38% 18,521,020 14,330,908 **Buildings and Improvements** 248,202,848 105,418,212 142,784,636 57.53% Furniture and Equipment - Capitalized 89.90% 2,209,387 223,129 1,986,258 Interfund Transfers 2,440,493 -0.03% 2,439,665 (828)**Total Expenditures** \$ 277,098,514 \$ 113,565,924 \$ 63,532,590 59.02%

Planned Revenue Sources:

Measure M Bond	150,000,000
State Funding on Phase 1A Projects	10,663,331
State Funding on Quick Start Projects	3,863,449
Developer Fees – Growth Projects	2,000,000
Contra Costa County Head Start	900,000
Interest	6,000,000
E-Rate Reimbursement	2,413,150
FEMA Reimbursement	1,000,000
Support From Measure D	85,076,339
State Funding on Phase 1B Projects	15,182,245
Total Projected Funding	277,098,514
Additional Funding Required	\$ -



SCHOOL/PROJECT DESCRIPTION	PHASE	PROJECT BUDGET	EXP	ENDITURES TO DATE	% OF BUDGET REMAINING	% OF CONSTRUCTION COMPLETED TO DATE
Bayview Elementary School Renovation	Phase 1B	\$ 16,370,386	\$	1,986,205	87.87%	12.13%
Castro Elementary School Renovation	Phase 2A	447,401		394,194	11.89%	88.11%
Chavez Elementary School Renovation	Phase 3	709,407		118,854	83.25%	16.75%
Collins Elementary School Renovation	Phase 2A	405,864		357,685	11.87%	88.13%
Coronado Elementary School Renovation	Phase 2A	508,459		476,897	6.21%	93.79%
Dover Elementary School Renovation	Phase 2B	740,343		522,308	29.45%	70.55%
Downer Elementary School Renovation	Phase 1B	23,503,619		1,040,859	95.57%	4.43%
El Sobrante Elementary School Renovation	Phase 2A	499,610		453,647	9.20%	90.80%
Ellerhorst Elementary School Renovation	Phase 1B	11,235,206		1,204,263	89.28%	10.72%
Fairmont Elementary School Renovation	Phase 2B	740,606		622,160	15.99%	84.01%
Ford Elementary School Renovation	Phase 2B	626,587		430,513	31.29%	68.71%
Grant Elementary School Renovation	Phase 2A	871,745		661,444	24.12%	75.88%
Hanna Ranch Elementary School Renovation	Phase 3	537,500		78,773	85.34%	14.66%
Harding Elementary School Renovation	Phase 1A	14,517,215		7,204,679	50.37%	49.63%
Highland Elementary School Renovation	Phase 2B	354,213		137,162	61.28%	38.72%
Kensington Elementary School Renovation	Phase 1B	17,234,267		1,726,681	89.98%	10.02%
King Elementary School Renovation	Phase 2B	505,529		254,362	49.68%	50.32%
Lake Elementary School Renovation	Phase 2A	674,957		495,585	26.58%	73.42%
Lincoln Elementary School Renovation	Phase 1A	15,589,380		10,331,319	33.73%	66.27%
Lupine Hills Elementary School Renovation	Phase 1A	14,127,305		10,384,571	26.49%	73.51%
Madera Elementary School Renovation	Phase 1A	10,272,423		5,444,215	47.00%	53.00%
Mira Vista Elementary School Renovation	Phase 1B	12,480,446		1,614,310	87.07%	12.93%
Montalvin Elementary School Renovation	Phase 1A	10,648,562		7,175,939	32.61%	67.39%
Murphy Elementary School Renovation	Phase 1B	12,172,438		1,683,858	86.17%	13.83%
New Elementary School	Phase 3	216,685		8,739	95.97%	4.03%
Nystrom Elementary School Renovation	Phase 2A	955,345		868,328	9.11%	90.89%
Ohlone Elementary School Renovation	Phase 3	266,516		203,157	23.77%	76.23%
Olinda Elementary School Renovation	Phase 2B	420,557		437,779	-4.09%	100.00%
Peres Elementary School Renovation	Phase 1A	17,082,702		11,888,402	30.41%	69.59%
Riverside Elementary School Renovation	Phase 1A	12,372,218		6,807,109	44.98%	55.02%
Seaview Elementary School Renovation	Phase 3	462,954		458,099	1.05%	98.95%
Shannon Elementary School Renovation	Phase 2B	348,375		306,904	11.90%	88.10%
Sheldon Elementary School Renovation	Phase 1B	13,179,285		1,692,046	87.16%	12.84%
Stege Elementary School Renovation	Phase 2A	752,113		545,782	27.43%	72.57%



							% OF
						% OF	CONSTRUCTION
]	PROJECT	EXP	PENDITURES	BUDGET	COMPLETED
SCHOOL/PROJECT DESCRIPTION	PHASE		BUDGET		TO DATE	REMAINING	TO DATE
Stewart Elementary School Renovation	Phase 1A		13,415,354		10,385,410	22.59%	77.41%
Tara Hills Elementary School Renovation	Phase 1B		11,575,174		1,604,366	86.14%	13.86%
Valley View Elementary School Renovation	Phase 2B		488,168		480,546	1.56%	98.44%
Verde Elementary School Renovation	Phase 1A		12,613,834		8,291,028	34.27%	65.73%
Vista Hills Elementary School Renovation	-		12,596		30,382	-141.20%	100.00%
Washington Elementary School Renovation	Phase 1B		13,351,698		1,628,464	87.80%	12.20%
Wilson Elementary School Renovation	Phase 2A		528,599		499,289	5.54%	94.46%
Adams Middle School	-		-		11,492	-100.00%	0.00%
DeJean Middle School	-		673,198		82,613	87.73%	12.27%
Pinole Middle School	-		-		38	-100.00%	0.00%
Operational Support Services *	All		12,609,675		12,535,472	0.59%	99.41%
Totals		\$	277,098,514	\$	113,565,924	59.02%	40.98%

Planned Revenue Sources:

Measure M Bond	\$ 150,000,000
State Funding on Phase 1A Projects	10,663,331
State Funding on Quick Start Projects	3,863,449
Developer Fees – Growth Projects	2,000,000
Contra Costa County Head Start	900,000
Interest	6,000,000
E-Rate Reimbursement	2,413,150
FEMA Reimbursement	1,000,000
Support From Measure D	85,076,339
State Funding on Phase 1B Projects	 15,182,245
Total Projected Funding	 277,098,514
Additional Funding Required	\$ -

^{* -} To be Allocated to all Projects based on total Project Cost.



^{** -} Projects have been completed and were charged to the individual site.

SITE # 104 – BAYVIEW ELEMENTARY

 $^{0}\!/_{\!0}$

	PROJECT	EXPENDITURES		OF BUDGET
	BUDGET	TO DATE	VARIANCE	REMAINING
Construction	\$ 11,652,970	\$ 56,290	\$ 11,596,680	99.52%
Architect Fees	1,398,749	804,242	594,507	42.50%
Preliminary Tests	10,649		10,649	100.00%
Inspection Services	177,295		177,295	100.00%
DSA/CDE Plan Check Fees	63,735	68,954	(5,219)	-8.19%
Site Surveys	0		0	
Temp Housing	1,464,231	426,257	1,037,974	70.89%
Administration Costs	95,416	44,547	50,869	53.31%
Planning	102,326	94,663	7,663	7.49%
Construction Testing	41,419		41,419	100.00%
Other Construction Costs	1,054,901	475,656	579,245	54.91%
Program Contingency	0		0	
Furniture and Equipment	308,695	15,596	293,099	94.95%
TOTAL COSTS	\$ 16,370,386	\$ 1,986,205	\$ 14,384,181	87.87%

SITE # 105 – CHAVEZ ELEMENTARY

	PR	OJECT	ΕΣ	XPENDITURES		OF BUDGET
	BUDGET		TO DATE		VARIANCE	REMAINING
Construction	\$	576,657	\$	\$ 64,929	\$ 511,728	88.74%
Architect Fees		82,887		15,157	67,730	81.71%
Preliminary Tests		0			0	
Inspection Services		0			0	
DSA/CDE Plan Check Fees		0			0	
Site Surveys		0			0	
Temp Housing		0			0	
Administration Costs		984		2,424	(1,440)	-146.31%
Planning		12,729		5,150	7,579	59.54%
Construction Testing		0			0	
Other Construction Costs		36,150		24,540	11,610	32.12%
Program Contingency		0			0	
Furniture and Equipment		0		6,655	(6,655)	-100.00%
TOTAL COSTS	\$	709,407	\$	\$ 118,854	\$ 590,553	83.25%



WEST CONTRA COSTA UNIFIED SCHOOL DISTRICT SCHEDULE OF BUDGET AND ACCUMULATED ACTUAL EXPENDITURE DETAIL

FOR THE YEAR ENDED JUNE 30, 2004

SITE # 109 – CASTRO ELEMENTARY

0	/
-/	п
-/	4

	PR	OJECT I	EXPENDITURES		OF BUDGET
	BU	J DGET	TO DATE	VARIANCE	REMAINING
Construction	\$	253,252 \$	246,770	\$ 6,482	2.56%
Architect Fees		114,876	36,191	78,685	68.50%
Preliminary Tests		4,577		4,577	100.00%
Inspection Services		4,391	4,391	0	0.00%
DSA /CDE Plan Check Fees		766	766	0	0.00%
Site Surveys		0		0	
Temp Housing		0		0	
Administration Costs		2,387	6,877	(4,490)	-188.11%
Planning		14,699	14,614	85	0.58%
Construction Testing		505	505	0	-0.00%
Other Construction Costs		51,948	80,131	(28,183)	-54.25%
Program Contingency					
Furniture and Equipment			3,948	(3,948)	-100.0%
TOTAL COSTS	\$	447,401	\$ 394,194	\$ 53,207	11.89%

SITE # 110 - COLLINS ELEMENTARY

	PH	ROJECT	ΕΣ	XPENDITURES			OF BUDGET
	B	U DGET		TO DATE	V	ARIANCE	REMAINING
Construction	\$	163,449	\$	172,949	\$	(9,500)	-5.81%
Architect Fees		139,290		46,903		92,388	66.33%
Preliminary Tests		5,650				5,650	100.00%
Inspection Services		4,800		4,800		0	0.00%
DSA/CDE Plan Check Fees		2,108		2,108		0	0.00%
Site Surveys		0				0	
Temp Housing		0				0	
Administration Costa		3,409		7,612		(4,203)	-123.29%
Planning		17,787		16,175		1,612	9.06%
Construction Testing		524		524		0	0.00%
Other Construction Costs		68,847		106,615		(37,768)	-54.86%
Program Contingency		0				0	
Furniture and Equipment		0				0	
TOTAL COSTS	\$	405,864	\$	357,685	\$	48,179	11.87%



SITE # 112 - CORONADO ELEMENTARY

 $\frac{0}{0}$

	PR	OJECT	E	XPENDITURES			OF BUDGET
	BU	DGET		TO DATE	VA	RIANCE	REMAINING
Construction	\$	298,239	\$	314,118	\$	0	-5.32%
Architect Fees		127,464				127,464	100.00%
Preliminary Tests		3,174				3,174	100.00%
Inspection Services		5,238		5,238		0	0.00%
DSA/CDE Plan Check Fees		1,452		1,452		0	0.00%
Site Surveys		0				0	
Leases – Temp Housing		0				0	
Administration Costs		2,631		5,916		(3,285)	-124.87%
Planning		15,407		12,572		2,835	18.40%
Construction Testing		1,396		1,396		0	0.00%
Other Construction Costs		53,458		86,118		(32,660)	-61.10%
Program Contingency		0		46,128		(46,128)	-100.00%
Furniture and Equipment		0		3,959		(3,959)	-100.00%
TOTAL COSTS	\$	508,459	\$	476,897	\$	31,562	6.21%

SITE # 115 - DOVER ELEMENTARY

	PR	OJECT	\mathbf{E}	XPENDITURES			OF BUDGET
	BU	DGET		TO DATE	7	VARIANCE	REMAINING
Construction	\$	485,207	\$	323,194	\$	162,013	33.39%
Architect Fees		160,401		60,896		99,505	62.03%
Preliminary Tests		5,429				5,429	100.00%
Inspection Services		6,450		6,450		0	0.00%
DSA/CDE Plan Check Fees		4,689		4,899		(210)	-4.48%
Site Surveys		0				0	
Temp Housing		0				0	
Administration Costs		2,830		7,395		(4,565)	-161.31%
Planning		17,943		15,715		2,228	12.42%
Construction Testing		1,385		1,385		0	-0.00%
Other Construction Costs		56,009		98,520		(42,511)	-75.90%
Program Contingency		0				0	
Furniture and Equipment		0		3,852		(3,852)	-100.00%
TOTAL COSTS	\$	740,343	\$	522,308	\$	218,035	29.45%



WEST CONTRA COSTA UNIFIED SCHOOL DISTRICT SCHEDULE OF BUDGET AND ACCUMULATED ACTUAL EXPENDITURE DETAIL

FOR THE YEAR ENDED JUNE 30, 2004

SITE # 116 – DOWNER ELEMENTARY

 $\frac{0}{0}$

	PROJECT	EXPENDITURES		OF BUDGET
	BUDGET	TO DATE	VARIANCE	REMAINING
Construction	\$ 16,983,477	\$ 65,127	\$ 16,918,350	99.62%
Architect Fees	2,703,375	442,034	2,261,341	83.65%
Preliminary Tests	142,249		142,249	100.00%
Inspection Services	310,000		310,000	100.00%
DSA/CDE Plan Check Fees	73,241		73,241	100.00%
Site Surveys	29,578		29,578	100.00%
Temp Housing	143,220	3,032	140,188	97.88%
Administration Costs	114,591		114,591	100.00%
Planning	119,506	32,345	87,161	72.93%
Construction Testing	54,215	68,733	(14,518)	-26.78%
Other Construction Costs	1,720,728	425,615	1,295,113	75.27%
Program Contingency	696,788		696,788	100.00%
Furniture and Equipment	412,651	3,973	408,678	99.04%
TOTAL COSTS	\$ 23,503,619	\$ 1,040,859	\$ 22,462,760	95.57%

SITE # 117 – ELLERHORST ELEMENTARY

	P	ROJECT	\mathbf{E}	XPENDITURES			OF BUDGET
	I	BUDGET		TO DATE	V	ARIANCE	REMAINING
Construction	\$	8,401,019	\$	20,319	\$	8,380,700	99.76%
Architect Fees		1,094,882		493,962		600,920	54.88%
Preliminary Tests		9,093				9,093	100.00%
Inspection Services		154,683				154,683	100.00%
DSA/CDE Plan Check Fees		44,361		47,429		(3,068)	-6.92%
Site Surveys		0				0	
Temp Housing		326,961		176,437		150,524	46.04%
Administration Costs		88,305				88,305	100.00%
Planning		74,919		32,685		42,234	56.37%
Construction Testing		33,471		69,456		(35,985)	-107.51%
Other Construction Costs		797,255		353,207		444,048	55.70%
Program Contingency		0				0	
Furniture and Equipment		210,257		10,768		199,489	94.88%
TOTAL COSTS	\$	11,235,206	\$	1,204,263	\$	10,030,943	89.28%



SITE # 120 – EL SOBRANTE ELEMENTARY

 $\frac{0}{0}$

	PR	OJECT	EXPENDITURES			OF BUDGET
	BU	J DGET	TO DATE	VA	RIANCE	REMAINING
Construction	\$	286,797	\$ 295,469	\$	(8,672)	-3.02%
Architect Fees		125,113	42,414		82,699	66.10%
Preliminary Tests		4,005			4,005	100.00%
Inspection Services		3,425	3,425		0	0.00%
DSA/CDE Plan Check Fees		2,020	2,196		(176)	-8.69%
Site Surveys		0			0	
Temporary Housing		0			0	
Administration Costs		2,664	6,365		(3,701)	-138.92%
Planning		15,536	13,525		2,011	12.94%
Construction Testing		824	824		0	0.00%
Other Construction Testing		59,226	85,484		(26,258)	-44.34%
Program Contingency		0			0	
Furniture and Equipment		0	3,945		(3,945)	-100.00%
TOTAL COSTS	\$	499,610	\$ 453,647	\$	45,963	9.20%

SITE # 123 – FAIRMONT ELEMENTARY

	PR	OJECT	E	XPENDITURES			OF BUDGET
	BU	DGET		TO DATE	7	VARIANCE	REMAINING
Construction	\$	519,935	\$	458,961	\$	60,974	11.73%
Architect Fees		141,068		50,697		90,371	64.06%
Preliminary Test		3,552				3,552	100.00%
Inspection Services		7,694		7,694		0	0.00%
DSA/CDE Plan Check Fees		1,199		1,508		(309)	-25.75%
Site Surveys		0				0	
Temp Housing		0				0	
Administration Costa		2,355		6,249		(3,894)	-165.33%
Planning		16,201		13,278		2,923	18.04%
Construction Testing		987		987		0	0.00%
Other Construction Costs		47,615		82,788		(35,173)	-73.87%
Program Contingency		0				0	
Furniture and Equipment		0				0	
TOTAL COSTS	\$	740,606	\$	622,160	\$	118,446	15.99%



SITE # 124 – FORD ELEMENTARY

 $\frac{0}{0}$

	PR	OJECT	EX	XPENDITURES			OF BUDGET
	BU	J DGET		TO DATE	7	VARIANCE	REMAINING
Construction	\$	199,665	\$	264,302	\$	-64,637	-32.37%
Architect Fees		299,370		42,722		256,648	85.73%
Preliminary Tests		10,028				10,028	100.00%
Inspection Services		3,756		3,756		0	0.00%
DSA/CDE Plan Check Fees		1,209		1,209		0	0.00%
Site Surveys		0				0	
Temp Housing		0				0	
Administration Costs		2,620		6,994		(4,374)	-166.93%
Planning		56,377		14,862		41,516	73.64%
Construction Testing		721		721		0	0.00%
Other Construction Costs		52,841		92,097		(39,256)	-74.29%
Program Contingency		0				0	
Furniture and Equipment		0		3,852		(3,852)	
TOTAL COSTS	\$	626,587	\$	430,513	\$	196,074	31.29%

SITE # 125 – GRANT ELEMENTARY

	PR	OJECT	E	XPENDITURES			OF BUDGET
	BU	J DGET		TO DATE	7	VARIANCE	REMAINING
Construction	\$	587,138	\$	420,375	\$	166,763	28.40%
Architect Fees		162,155		68,370		93,785	57.84%
Preliminary Tests		6,138				6,138	100.00%
Inspection Services		7,803		7,803		0	0.00%
DSA/CDE Plan Check Fees		2,318		2,525		(207)	-8.93%
Site Surveys		0				0	
Temp Housing		0				0	
Administration Costs		3,818		7,804		(3,986)	-104.40%
Planning		18,442		16,584		1,858	10.08%
Construction Testing		980		980		0	0.00%
Other Construction Costs		82,953		130,379		(47,426)	-57.17%
Program Contingency		0				0	
Furniture and Equipment		0		6,623		(6,623)	-100.00%
TOTAL COSTS	\$	871,745	\$	661,444	\$	210,301	24.12%



SITE # 128 – HANNA RANCH

 $\frac{0}{0}$

	PR	OJECT	EX	XPENDITURES			OF BUDGET
	BU	J DGET		TO DATE	7	VARIANCE	REMAINING
Construction	\$	369,031	\$	19,487	\$	349,544	94.72%
Architect Fees		99,972		15,661		84,311	84.34%
Preliminary Tests		0				0	
Inspection Services		0				0	
DSA/CDE Plan Check Fees		62		62		0	0.00%
Site Surveys		0				0	
Temp Housing		0				0	
Administration Costs		984		2,676		(1,692)	-171.93%
Planning		21,016		5,686		15,330	72.94%
Construction Testing		0				0	
Other Construction Costs		46,435		31,244		15,191	32.71%
Program Contingency		0				0	
Furniture and Equipment		0		3,956		(3,956)	-100.00%
TOTAL COSTS	\$	537,500	\$	78,773	\$	458,727	85.34%

SITE # 127 – HARDING ELEMENTARY

	PROJECT	EXPENDITURES		OF BUDGET
_	BUDGET	TO DATE	VARIANCE	REMAINING
Construction	\$	\$	\$ 5,631,741	55.43%
Architect Fees	1,493,289	876,469	616,820	41.31%
Preliminary Tests	20,132		20,132	100.00%
Inspection Services	238,082	125,217	112,865	47.41%
DSA/CDE Plan Check Fees	44,521	44,521	0	0.00%
Site Surveys	1,347		1,347	100.00%
Temp Housing	1,296,168	912,477	383,691	29.60%
Administration Costs	73,345	44,104	29,241	39.87%
Planning	108,543	93,721	14,822	13.66%
Construction Testing	0	25,180	(25,180)	0.00%
Other Construction Costs	870,524	544,475	326,049	37.45%
Program Contingency	0		0	
Furniture and Equipment	211,048	10,040	201,008	95.24%
TOTAL COSTS	\$	\$	\$ 7,312,536	50.37%



SITE # 122 - HIGHLAND ELEMENTARY

- 0	١,	/
	/	0

	PR	OJECT	EX	KPENDITURES			OF BUDGET
	BU	J DGET	TO DATE		VARIANCE		REMAINING
Construction	\$	191,815	\$	28,927	\$	162,888	84.92%
Architect Fees		100,689		7,767		92,922	92.29%
Preliminary Tests		5,943				5,943	100.00%
Inspection Services		0				0	
DSA/CDE Plan Check Fees		0				0	
Site Surveys		0				0	
Temp Housing		0				0	
Administration Costs		1,871		7,896		(6,025)	-322.01%
Planning		16,270		16,779		(509)	-3.13%
Construction Testing		0				0	
		37,625		75,793		(38,168)	-101.44%
Program Contingency		0				0	
Furniture and Equipment		0				0	
TOTAL COSTS	\$	354,213	\$	137,162	\$	217,051	61.28%

SITE # 130 - KENSINGTON ELEMENTARY

	PROJECT	EXPENDITURES		OF BUDGET
	BUDGET	TO DATE	VARIANCE	REMAINING
Construction	\$ 12,091,196	\$ 9,726	\$ 12,081,470	99.92%
Architect Fees	1,556,518	934,745	621,773	39.95%
Preliminary Tests	10,408	15,883	(5,475)	-52.60%
Inspection Services	187,489		187,489	100.00%
DSA/CDE Plan Check Fees	65,758	66,709	(951)	-1.45%
Site Surveys	0		0	
Temp Housing	1,563,823	87,487	1,476,336	94.41%
Administration Costs	128,378		128,378	100.00%
Planning	106,144	43,736	62,408	58.80%
Construction Testing	45,161	92,938	(47,777)	-105.79%
Other Construction Costs	1,151,739	473,546	678,193	58.88%
Program Contingency	0		0	
Furniture and Equipment	327,653	1,910	325,743	99.42%
TOTAL COSTS	\$ 17,234,267	\$ 1,726,681	\$ 15,507,586	89.98%



SITE # 132 – King Elementary

n.	/
7	(

	PROJEC	CT E	EXPENDITURES			OF BUDGET
	BUDGE	EΤ	TO DATE	VARIANCE		REMAINING
Construction	\$ 241	,144	\$ 53,695	\$	187,449	77.73%
Architect Fees	163	,187	44,367		118,820	72.81%
Preliminary Tests	5	,806			5,806	100.00%
Inspection Services	2	2,932	2,932		0	0.00%
DSA/CDE Plan Check Fees	2	2,273	2,273		0	0.00%
Site Surveys		0			0	
Temporary Housing		0			0	
Administration Costs	3	,294			3,294	100.00%
Planning	19	,052	7,801		11,251	59.06%
Construction Testing		0	16,577		(16,577)	-100.00%
Other Construction Costs	67	,841	120,095		(52,254)	-77.02%
Program Contingency		0			0	
Furniture and Equipment		0	6,623		(6,623)	-100.00%
TOTAL COSTS	\$ 505	,529	\$ 254,362	\$	251,167	49.68%

SITE # 134 – LAKE ELEMENTARY

	PROJEC	г ехре	NDITURES		OF BUDGET
	BUDGE	Г Т	O DATE]	REMAINING
Construction	\$ 417,	715 \$	333,530	\$ 84,185	20.15%
Architect Fees	133,	569	47,283	86,286	64.60%
Preliminary Tests	4,	294		4,294	100.00%
Inspection Services	3,	150	3,150	0	0.00%
DSA/CDE Plan Check Fees	2,	180	2,671	(191)	-7.69%
Site Surveys		0		0	
Temp Housing		0		0	
Administration Costs	2,	735	6,553	(3,818)	-139.59%
Planning	55,	007	13,924	41,983	75.09%
Construction Testing	1,)78	1,078	0	0.00%
Other Construction Costs	54,)29	87,397	(33,368)	-61.76%
Program Contingency		0		0	
Furniture and Equipment		0		0	
TOTAL COSTS	\$ 674,) 57 \$	495,585	\$ 179,372	26.58%



SITE # 135 – LINCOLN ELEMENTARY

 $\frac{0}{0}$

	PROJECT	EXPENDITURES		OF BUDGET
	BUDGET	TO DATE	VARIANCE	REMAINING
Construction	\$ 11,166,807	\$ 7,414,623	\$ 3,752,184	33.60%
Architect Fees	1,577,033	922,347	654,686	41.51%
Preliminary Test	22,473	1,200	21,273	94.66%
Inspection Services	221,343	147,326	74,017	33.44%
DSA/CDE Plan Check Fees	50,047	50,047	0	0.00%
Site Surveys	1,470		1,470	100.00%
Temp Housing	1,329,402	834,217	495,185	37.25%
Administration Costs	76,907	51,504	25,403	33.03%
Planning	109,440	109,343	97	0.00%
Construction Testing	81,011	75,362	5,649	6.97%
Other Construction Costs	953,447	713,984	239,464	25.12%
Program Contingency	0		0	
Furniture and Equipment	0	11,366	(11,366)	-100.00%
TOTAL COSTS	\$ 15,589,380	\$ 10,331,319	\$ 5,258,061	33.73%

SITE # 126 - LUPINE HILLS

	PROJECT	EXPENDITURES		OF BUDGET
	BUDGET	TO DATE	VARIANCE	REMAINING
Construction	\$ 11,057,987	\$ 8,371,773	\$ 2,686,214	24.29%
Architect Fees	1,315,250	812,828	502,422	38.20%
Preliminary Test	34,221	0	34,221	100.00%
Inspection Services	49,062	129,176	(80,114)	-163.29%
DSA/CDE Plan Check Fees	180,392	55,592	124,800	69.18%
Site Surveys	0	0	0	0
Temp Housing	309,839	221,962	87,877	28.36%
Administration Costs	70,866	53,620	17,246	24.34%
Planning	89,635	113,873	(24,238)	-27.04%
Construction Testing	98,666	70,574	28,092	28.47%
Other Construction Costs	733,448	555,173	178,275	24.31%
Program Contingency	0	0	0	
Furniture and Equipment	187,939	0	187,939	100.00%
TOTAL COSTS	\$ 14,127,305	\$ 10,384,571	\$ 3,742,734	26.49%



SITE # 137 – MADERA ELEMENTARY

%

	PI	ROJECT	\mathbf{E}	EXPENDITURES			OF BUDGET
	В	BUDGET		TO DATE		ARIANCE	REMAINING
Construction	\$	7,314,088	\$	3,563,933	\$	3,750,155	51.27%
Architect Fees		1,133,452		715,468		417,984	36.88%
Preliminary Tests		19,565				19,565	100.00%
Inspection Services		198,359		82,737		115,622	58.29%
DSA/CDE Plan Check Fees		36,940		36,940		0	0.00%
Site Surveys		1,593				1,593	100.00%
Temp Housing		655,958		450,310		205,648	31.35%
Administration Costs		64,329		36,495		27,834	43.27%
Planning		79,211		77,482		1,729	2.18%
Construction Testing		0		32,297		(32,297)	
Other Construction Costs		617,651		439,724		177,927	28.81%
Program Contingency		0				0	
Furniture and Equipment		151,277		8,829		142,448	94.16%
TOTAL COSTS	\$	10,272,423	\$	5,444,215	\$	4,828,208	47.00%

SITE # 139 – MIRA VISTA ELEMENTARY

	P	ROJECT	E	XPENDITURES			OF BUDGET
	B	UDGET		TO DATE	VA	RIANCE	REMAINING
Construction	\$	8,483,434	\$	9,000	\$	8,474,434	99.89%
Architect Fees		1,190,073		675,334		514,739	43.25%
Preliminary Tests		10,693				10,693	100.00%
Inspection Services		173,786		386		173,400	99.78%
DSA/CDE Plan Check Fees		50,072		54,751		(4,679)	-9.35%
Site Surveys		0				0	
Temp Housing		1,234,525		366,492		868,033	70.31%
Administration Costs		73,451		35,419		38,032	51.78%
Planning		86,545		75,266		11,279	13.03%
Construction Testing		35,662				35,662	100.00%
Other Construction Costs		907,771		386,893		520,878	57.38%
Program Contingency		0				0	
Furniture and Equipment		234,434		10,768		223,666	95.41%
TOTAL COSTS	\$	12,480,446	\$	1,614,310	\$	10,866,136	87.07%



SITE # 142 - MONTALVIN ELEMENTARY

%

	P	ROJECT	\mathbf{E}^{2}	XPENDITURES			OF BUDGET
	B	UDGET		TO DATE	V	ARIANCE	REMAINING
Construction	\$	7,542,128	\$	5,274,488	\$	2,267,640	30.07%
Architect Fees		1,206,135		683,300		522,835	43.35%
Preliminary Tests		21,104				21,104	100.00%
Inspection Services		106,207		81,091		25,116	23.65%
DSA/CDE Plan Check Fees		43,121		43,121		0	0.00%
Site Surveys		1,715				1,715	100.00%
Temp Housing		639,334		390,335		248,999	38.95%
Administrating Costs		62,223		36,561		25,662	41.24%
Planning		75,685		77,589		(1,904)	-2.52%
Construction Testing		68,339		33,544		34,795	50.92%
Other Construction costs		706,852		538,353		168,499	23.84%
Program Contingency		0				0	
Furniture and Equipment		175,719		17,558		158,161	90.01%
TOTAL COSTS	\$	10,648,562	\$	7,175,939	\$	3,472,623	32.61%

SITE # 142- MURPHY ELEMENTARY

	P	ROJECT	\mathbf{E}	XPENDITURES			OF BUDGET
	BUDGET		TO DATE		VARIANCE		REMAINING
Construction	\$	8,349,727	\$	15,771	\$	8,333,956	99.81%
Architect Fees		1,108,599		626,196		482,403	43.51%
Preliminary Tests		11,067				11,067	100.00%
Inspection Services		154,683				154,683	100.00%
DSA/CDE Plan Check Fees		50,461		53,838		(3,377)	-6.69%
Site Surveys		0				0	
Temp Housing		1,265,458		497,550		767,908	60.68%
Administration Costs		88,875		35,391		53,484	60.18%
Planning		79,289		75,207		4,082	5.15%
Construction Testing		35,131				35,131	100.00%
Other Construction Costs		797,359		369,136		428,223	53.71%
Program Contingency		0				0	
Furniture and Equipment		231,789		10,768		221,021	95.35%
TOTAL COSTS	\$	12,172,438	\$	1,683,858	\$	10,488,580	86.17%



SITE # 180 - NEW ELEMENTARY

0	1/	
~	/0	

							70
	PF	OJECT	EXPE	NDITURES			OF BUDGET
	В	J DGET	TO	DATE	VAF	RIANCE	REMAINING
Construction							
Architect Fees	\$	135,863			\$	135,863	100.00%
Preliminary Tests							
Inspection Services							
DSA/CDE Plan Check Fees							
Site Surveys							
Temp Housing							
Administration Costs		2,842				2,842	100.00%
Planning		23,976	\$	8,739		15,237	63.55%
Construction Testing							
Other Construction Costs		54,004				54,004	100.00%
Program Contingency							
Furniture and Equipment							
TOTAL COSTS	\$	216,685	\$	8,739	\$	207,946	95.97%
				·		·	

SITE # 144 - NYSTROM ELEMENTARY

	PR	OJECT	E	XPENDITURES			OF BUDGET
	BU	BUDGET		TO DATE		VARIANCE	REMAINING
Construction	\$	626,343	\$	609,942	\$	16,401	2.62%
Architect Fees		197,148		76,171		120,977	61.36%
Preliminary Tests		7,078				7,078	100.00%
Inspection Services		7,833		7,833		0	0.00%
DSA/CDE Plan Check Fees		2,627		2,983		(356)	-13.55%
Site Surveys		0				0	
Temp Housing		0				0	
Administration Costs		4,246		8,347		(4,101)	-96.57%
Planning		20,362		17,736		2,626	12.90%
Construction Testing		2,040		2,040		0	-0.00%
Other Construction Costs		87,668		136,654		(48,986)	-55.88%
Program Contingency		0				0	
Furniture and Equipment		0		6,623		(6,623)	100.00%
TOTAL COSTS	\$	955,345		\$ 868,328	\$	87,017	9.11%



SITE # 146 OHLONE ELEMENTARY

n	1
٧,	4

	PROJECT		ΕΣ	XPENDITURES		OF BUDGET
	BU	BUDGET		TO DATE	VARIANCE	REMAINING
Construction	\$	10,874	\$	59,899	(49,025)	-450.85%
Architect Fees		175,063		11,978	163,085	93.16%
Preliminary Tests		9,728			9,728	100.00%
Inspection Services		0			0	
DSA/CDE Plan Check Fees		48		48	0	0.48%
Site Surveys		0			0	
Temp Housing		0			0	
Administration Costs		2,467		10,356	(7,889)	-319.79%
Planning		21,447		22,007	(560)	-2.61%
Construction Testing		0			0	
Other Construction Costs		46,889		98,869	(51,980)	-110.86%
Program Contingency		0			0	
Furniture and Equipment		0			0	
TOTAL COSTS	\$	266,516	\$	203,157	\$ 63,359	23.77%

SITE # 145 – OLINDA ELEMENTARY

	PR	ROJECT	EX	KPENDITURES			OF BUDGET
	BU	BUDGET		TO DATE		RIANCE	REMAINING
Construction	\$	226,081	\$	294,102	\$	(68,021)	-30.09%
Architect Fees		121,685		35,795		85,890	70.58%
Preliminary Tests		3,698				3,698	100.00%
Inspection Services		4,093		4,093		0	0.00%
DSA/CDE Plan Che3ck Fees		819		819		0	0.00%
Site Surveys		0				0	
Temp Housing		0				0	
Administration Costs		2,411		6,342		(3,931)	-163.04%
Planning		15,760		13,476		2,284	14.49%
Construction Testing		93		93		0	-0.00%
Other Construction Costs		45,917		83,059		(37,142)	-80.89%
Program Contingency		0				0	
Furniture and Equipment		0				0	
TOTAL COSTS	\$	420,557	\$	\$ 437,779	\$	(17,222)	-4.09%



SITE # 147 - PERES ELEMENTARY

 $\frac{0}{0}$

	PROJECT	EXPENDITURES		OF BUDGET
	BUDGET	TO DATE	VARIANCE	REMAINING
Construction	\$ 12,623,968	\$ 9,012,228	\$ 3,611,740	28.61%
Architect Fees	1,706,372	1,060,452	645,920	37.85%
Preliminary Tests	24,454	1,200	23,254	95.09%
Inspection Services	268,866	128,834	140,032	52.08%
DSA/CDE Plan Check Fees	62,947	62,947	0	0.00%
Site Surveys	1,960		1,960	100.00%
Temp Housing	1,023,098	685,729	337,369	32.98%
Administration Costs	76,354	51,354	25,000	32.74%
Planning	110,599	109,023	1,576	1.42%
Construction Testing	34,823	33,314	1,509	4.33%
Other Construction Costs	976,428	731,955	244,473	25.04%
Program Contingency	0		0	
Furniture and Equipment	172,833	11,366	161,467	93.42%
TOTAL COSTS	\$ 17,082,702	\$ 11,888,402	\$ 5,194,300	30.41%

SITE # 150 - RIVERSIDE ELEMENTARY

	PROJECT		EXPENDITURES				OF BUDGET
	E	BUDGET		TO DATE		ARIANCE	REMAINING
Construction	\$	8,763,341	\$	4,541,134	\$	4,222,207	48.18%
Architect Fees		1,274,463		802,473		471,990	37.03%
Preliminary Tests		12,720				12,720	100.00%
Inspection Services		198,628		141,906		56,722	28.56%
DSA/CDE Plan Check Fees		39,628		39,628		0	0.00%
Site Surveys		2,572				2,572	100.00%
Temp Housing		828,453		490,470		337,983	40.80%
Administration Costs		65,693		41,250		24,443	37.21%
Planning		84,728		87,605		(2,877)	-3.40%
Construction Testing		57,981		51,631		6,350	10.95%
Other Construction Costs		877,628		605,329		272,299	31.03%
Program Contingency		0				0	
Furniture and Equipment		166,383		5,683		160,700	96.58%
TOTAL COSTS	\$	12,372,218	\$	6,807,109	\$	5,565,109	44.98%



SITE # 152 – SEAVIEW ELEMENTARY

()	,	/
	,	/	(

	PR	OJECT	E	XPENDITURES			OF BUDGET
	BU	BUDGET		TO DATE		ARIANCE	REMAINING
Construction	\$	246,186	\$	278,473	\$	(32,287)	-13.11%
Architect Fees		113,301		39,397		73,904	65.23%
Preliminary Tests		2,850				2,850	100.00%
Inspection Services		3,750		3,750		0	0.00%
DSA/CDE Plan Check Fees		1,800		1,800		0	0.00%
Site Surveys		0				0	
Temp Housing		39,710		43,562		(3,852)	-9.70%
Administration Costs		2,070		5,431		(3,361)	-162.37%
Planning		13,659		11,541		2,118	15.51%
Construction Testing		302		302		0	-0.00%
Other Construction Costs		39,326		73,842		(34,516)	-87.77%
Program Contingency		0				0	
Furniture and Equipment		0				0	
TOTAL COSTS	\$	462,954	\$	458,099	\$	4,855	1.05%

SITE # 134 – SHANNON ELEMENTARY

	PF	ROJECT	E	XPENDITURES			OF BUDGET
	BUDGET			TO DATE		ARIANCE	REMAINING
Construction	\$	176,452	\$	211,036	\$	(34,584)	-19.60%
Architect Fees		109,167				109,167	100.00%
Preliminary Tests		2,875				2,875	100.00%
Inspection Services		1,800		1,800		0	0.00%
DSA/CDE Plan Check Fees		1,892		1,892		0	0.00%
Site Surveys		0				0	
Temp Housing		0				0	
Administration Costs		2,116		5,772		(3,656)	-172.78%
Planning		13,869		12,266		1,603	11.56%
Construction Testing		0				0	
Other Construction Costs		40,204		74,138		(33,934)	-84.40%
Program Contingency		0				0	
Furniture and Equipment		0				0	
TOTAL COSTS	\$	348,375	\$	306,904	\$	41,471	11.90%



SITE # 155 – SHELDON ELEMENTARY

%

	P	PROJECT		EXPENDITURES			OF BUDGET
	B	BUDGET		TO DATE		VARIANCE	REMAINING
Construction	\$	9,325,171	\$	20,543	\$	9,304,628	99.78%
Architect Fees		1,207,149		704,971		502,178	41.60%
Preliminary Tests		11,014				11,014	100.00%
Inspection Services		185,248				185,248	100.00%
DSA/CDE Plan Check Fees		48,054		44,553		3,501	7.28%
Site Surveys		0				0	
Temp Housing		1,153,418		417,970		735,448	63.76%
Administrating Costs		93,045		36,043		57,002	61.26%
Planning		87,387		76,591		10,796	12.35%
Construction Testing		40,106				40,106	100.00%
Other Construction Costs		776,168		380,607		395,561	50.96%
Program Contingency		0				0	
Furniture and Equipment		252,525		10,768		241,757	95.74%
TOTAL COSTS	\$	13,179,285	\$	1,692,046	\$	11,487,239	87.16%

SITE # 157 - STEGE ELEMENTARY

	PROJECT		EXPENDITURES				OF BUDGET
	BUDGET		TO DATE		VARIANCE		REMAINING
Construction	\$	514,091	\$	370,959	\$	143,132	27.84%
Architect Fees		146,668		48,791		97,877	66.73%
Preliminary Tests		4,167				4,167	100.00%
Inspection Services		6,775		6,775		0	0.00%
DSA/CDE Plan Check Fees		1,507		1,714		(207)	-13.75%
Site Surveys		0				0	
Temp Housing		0				0	
Administration Costs		2,796		6,454		(3,658)	-130.84%
Planning		17,603		13,716		3,887	22.08%
Construction Testing		1,681		1,681		0	0.00%
Other Construction Costs		56,825		89,070		(32,245)	-56.74%
Program Contingency		0				0	
		0		6,623		(6,623)	-100.00%
TOTAL COSTS	\$	752,113	\$	545,782	\$	206,331	27.43%



SITE # 158 – STEWART ELEMENTARY

 $\frac{0}{0}$

	P	PROJECT		EXPENDITURES			OF BUDGET
	B	BUDGET		TO DATE		VARIANCE	REMAINING
Construction	\$	8,120,295	\$	5,741,338	\$	2,378,957	29.30%
Architect Fees		1,523,933		685,923		838,010	54.99%
Preliminary Tests		43,046		4,462		38,584	89.63%
Inspection Services		120,350		81,604		38,746	32.19%
DSA/CDE Plan Check Fees		45,277		42,537		2,740	6.05%
Site Surveys		5,329				5,329	100.00%
Temp Housing		2,535,785		3,051,536		(515,751)	-20.34%
Administration Costs		61,698		38,373		23,325	37.81%
Planning		119,177		74,417		44,760	37.56%
Construction Testing		32,240		24,192		8,048	24.96%
Other Construction Costs		641,634		641,027		607	0.09%
Program Contingency		0				0	
Furniture and Equipment		166,590				166,590	100.00%
TOTAL COSTS	\$	13,415,354	\$	10,385,410	\$	3,029,944	22.59%

SITE # 159 – TARA HILLS ELEMENTARY

	P	ROJECT	\mathbf{E}	XPENDITURES			OF BUDGET
	E	BUDGET		TO DATE		ARIANCE	REMAINING
Construction	\$	7,933,903	\$	12,459	\$	7,921,444	99.84%
Architect Fees		1,088,042		604,464		483,578	44.44%
Preliminary Tests		9,968				9,968	100.00%
Inspection Services		163,506				163,506	100.00%
DSA/CDE Plan Check Fees		46,832		50,180		(3,348)	-7.15%
Site Surveys		0				0	
Temp Housing		1,172,579		432,457		740,122	63.12%
Administration Costs		83,230		36,186		47,044	56.52%
Planning		80,494		76,896		3,598	4.47%
Construction Testing		33,167			33,167		100.00%
Other Construction Costs		744,101		380,956		363,145	48.80%
Program Contingency		0				0	
Furniture and Equipment		219,352		10,768		208,584	95.09%
TOTAL COSTS	\$	11,575,174		\$ 1,604,366	\$	9,970,808	86.14%



SITE # 160 - VALLEY VIEW ELEMENTARY

 $^{0}\!/_{\!0}$

	PROJECT		EXPENDITURES				OF BUDGET
	BUDGET			TO DATE		VARIANCE	REMAINING
Construction	\$	275,443	\$	308,878	\$	(33,435)	-12.14%
Architect Fees		132,400		43,621		88,779	67.05%
Preliminary Tests		4,938				4,938	100.00%
Inspection Services		3,250		3,250		0	0.00%
DSA/CDE Plan Check Fees		2,177		2,357		(180)	-8.26%
Site Surveys		0				0	
Temp Housing		0				0	
Administration Costs		2,635		7,018		(4,383)	-166.32%
Planning		16,599		14,912		1,687	10.16%
Construction Testing		658		658		0	0.00%
Other Construction Costs		50,068		96,090		(46,022)	-91.92%
Program Contingency		0				0	
Furniture and Equipment		0		3,763		(3,763)	-100.00%
TOTAL COSTS	\$	488,168	\$	480,546	\$	7,622	1.56%

SITE # 162 - VERDE ELEMENTARY

	PROJECT		EXPENDITURES				OF BUDGET
	BUD	BUDGET		TO DATE		ARIANCE	REMAINING
Construction	\$ 9,1	133,077	\$	5,996,900	\$	3,136,177	34.34%
Architect Fees	1,4	110,964		867,444		543,520	38.52%
Preliminary Tests		20,900		1,200		19,700	94.26%
Inspection Services	1	176,699		129,213		47,486	26.87%
DSA/CDE Plan Check Fees		38,385		38,385		0	0.00%
Site Surveys		3,185				3,185	100.00%
Temp Housing	(570,136		398,174		271,962	40.58%
Administration Costs		65,244		44,447		20,797	31.88%
Planning		90,284		94,345		(4,061)	-4.50%
Construction Testing		77,732		39,274		38,458	49.47%
Other Construction Costs	7	782,256		666,320		115,936	14.82%
Program Contingency		0				0	
Furniture and Equipment		144,972		15,326		129,646	89.43%
TOTAL COSTS	\$ 12,0	513,834	\$	8,291,028	\$	4,322,806	34.27%



SITE # 163 – VISTA HILLS ELEMENTARY

 $\frac{0}{0}$

	PR	OJECT	EX	EXPENDITURES			OF BUDGET
	BU	BUDGET		TO DATE		ARIANCE	REMAINING
Construction	\$	7,207	\$	25,392	\$	(18,185)	-252.32%
Architect Fees		5,389		4,990		399	7.40%
Preliminary Tests		0				0	
Inspection Services		0				0	
DSA/CDE Plan Check Fees		0				0	
Site Surveys		0				0	
Temp Housing		0				0	
Administration Costs		0				0	
Planning		0				0	
Construction Testing		0				0	
Other Construction Costs		0				0	
Program Contingency		0				0	
Furniture and Equipment		0				0	
TOTAL COSTS	\$	12,596	\$	30,382	\$	(17,786)	-141.20%

SITE # 164 – WASHINGTON ELEMENTARY

	PROJECT		EXPENDITURES				OF BUDGET	
	BUDGET		TO DATE		VARIANCE		REMAINING	
Construction	\$	9,701,802	\$	13,780	\$	9,688,022	99.86%	
Architect Fees		1,183,712		674,826		508,886	42.99%	
Preliminary Tests		8,806				8,806	100.00%	
Inspection Services		181,057				181,057	100.00%	
DSA/CDE Plan Check Fees		49,421		52,320		(2,899)	-5.86%	
Site Surveys	0				0			
Temp Housing		868,921		358,152		510,769	58.78%	
Administration Costs		99,978		38,120		61,858	61.87%	
Planning		86,675	81,005			5,670	6.54%	
Construction Testing		40,028				40,028	100.00%	
Other Construction Costs		880,415		399,493		480,922	54.62%	
Program Contingency	0					0	0	
Furniture and Equipment		250,883		10,768		240,115	95.71%	
TOTAL COSTS	\$	13,351,698	\$	\$ 1,628,464	\$	11,723,234	87.80%	



SITE # 165 – WILSON ELEMENTARY

0	/
1	(

	PROJECT		EXPENDITURES				OF BUDGET
	В	BUDGET		TO DATE	VARIANCE		REMAINING
Construction	\$	294,395	\$	312,802	\$	(18,407)	-6.25%
Architect Fees		141,119		52,556		88,563	62.76%
Preliminary Tests		4,901				4,901	100.00%
Inspection Services		5,099		5,099		0	0.00%
DSA/CDE Plan Check Fees		1,768		1,960		(192)	-10.87%
Site Surveys		0				0	
Temp Housing		0				0	
Administration Costs		3,091		6,967		(3,876)	-125.39%
Planning		17,036		14,805		2,231	13.10%
Construction Testing		1,279		1,279		0	0.00%
Other Construction Costs		59,911		99,874		(39,963)	-66.70%
Program Contingency		0				0	
Furniture and Equipment		0		3,948		(3,948)	-100.00%
TOTAL COSTS	\$	528,599	\$	499,289	\$	29,310	5.54%

SITE # 202 – ADAMS MIDDLE

	PROJECT	EXPENDITURE	S	OF BUDGET
	BUDGET	TO DATE	VARIANCE	REMAINING
Construction				
Architect Fees				
Preliminary Tests				
Inspection Services				
DSA/CDE Plan Check Fees				
Site Surveys				
Temp Housing				
Administration Costs				
Planning				
Construction Testing				
Other Construction Costs	\$	0 \$ 11,4	92 \$ (11,492	2) -100.00%
Program Contingency				
Furniture and Equipment				
TOTAL COSTS	\$	0 \$ 11,4	92 \$ (11,492	2) -100.00%



SITE #208 – DeJean %

	PROJECT		EXPENDITURES				OF BUDGET
	В	BUDGET		TO DATE		VARIANCE	REMAINING
Construction	\$	261,812	\$	82,575	9	179,237	68.46%
Architect Fees		348,917		38		348,879	99.99%
Preliminary Tests		0				0	
Inspection Services	0					0	
DSA/CDE Plan Check Fees	0					0	
Site Surveys		0				0	
Temp Housing		0				0	
Administration Costs		0				0	
Planning		61,574				61,574	100.00%
Construction Testing		0				0	
Other Construction Costs		895				895	100.00%
Program Contingency		0				0	
Furniture and Equipment		0				0	
TOTAL COSTS	\$	673,198	\$	82,613		\$ 590,585	87.73%

SITE #212 - PINOLE

							1 / ₀
	PROJ	ECT EX	XPENDITUR	ES			OF BUDGET
	BUD	GET	TO DATE		VARIANCE		REMAINING
Construction	\$	0 \$		38	\$	38	-100.00%
Architect Fees							
Preliminary Tests							
Inspection Services							
DSA/CDE Plan Check Fees							
Site Surveys							
Temp Housing							
Administration Costs							
Planning							
Construction Testing							
Other Construction Costs							
Program Contingency							
Furniture and Equipment							
TOTAL COSTS	\$	0 \$		38	\$	38	-100.00%



SITE # 615 - ADMINISTRATION

0	/
-	0

							70
	I	PROJECT	E	XPENDITURES			OF BUDGET
]	BUDGET		TO DATE		VARIANCE	REMAINING
Construction	\$	386,197	\$	658,264	\$	(272,067)	-70.45%
Architect Fees		9,185				9,185	100.00%
Preliminary Tests		0		74,169		(74,169)	-100.00%
Inspection Services		0				0	
DSA/CDE Plan Check Fees		0		7,193		(7,193)	-100.00%
Site Surveys		0				0	
Temp Housing		0				0	
Administration Costs		3,580,925		1,093,174		2,487,751	69.47%
Planning		4,991,266		8,126,122		(3,134,856)	-62.81%
Construction Testing		0				0	
Other Construction Costs		3,642,100		2,440,494		1,201,606	32.99%
Program Contingency		0				0	
Furniture and Equipment		0		136,056		(136,056)	-100.00%
TOTAL COSTS	\$	12,609,673	\$	12,535,472	\$	74,201	0.59%



THOMPSON, COBB, BAZILIO & ASSOCIATES, PC

Certified Public Accountants and Management, Systems, and Financial Consultants

21250 Hawthorne Boulevard Suite 500 Torrance, CA 90503 310-792-7001 Fax: 310-792-7068

1101 15th Street, N.W. Suite 400 Washington, DC 20005 202-737-3300 Fax: 202-737-2684 100 Pearl Street 14th Floor Hartford, CT 06103 203-249-7246 Fax: 203-275-6504

REPORT ON COMPLIANCE AND ON INTERNAL CONTROLOVER FINANCIAL REPORTING BASED ON AN AUDIT PERFORMED IN ACCORDANCE WITH GOVERNMENT AUDITING STANDARDS

The Honorable Board of Education West Contra Costa Unified School District

We have audited the accompanying Schedules of Assets and Liabilities and Revenues and Expenditures (the Schedules) of the West Contra Costa Unified School District (the District) for the Measure M General Obligation Bonds (the Bonds), as of and for the year ended June 30, 2004 and have issued our report thereon dated November 21, 2004. We have conducted our audit in accordance with auditing standards generally accepted in the United States of America and the standards applicable to financial audits contained in Government Auditing Standards, issued by the Comptroller General of the United States.

Compliance

Specifically we tested, compliance with laws, regulations, and contracts applicable to personal services, employee benefits, travel consulting services and operating expenses. As part of obtaining reasonable assurance about whether the District's Schedules are free of material misstatement, we performed tests of the District's compliance with certain provisions of laws, regulations and contracts, noncompliance with which could have a direct material effect on the determination of amounts shown on the Schedule. However, providing an opinion on compliance with those provisions was not an objective of our audit and, accordingly, we do not express such an opinion. The results of our tests disclosed no instances of noncompliance that are required to be reported under *Government Auditing Standards*.

Internal Control Over Financial Reporting

In planning and performing our audit, we considered the District's internal control over financial reporting in order to determine our auditing procedures for the purpose of expressing our opinion on the Schedules and not to provide assurance on the internal control over financial reporting. Our consideration of the internal controls over financial reporting applicable to the Schedules would not necessarily disclose all matters in the internal control over financial reporting that might be material weaknesses.

A material weakness is a condition in which the design or operation of one or more of the internal control components does not reduce to a relatively low level the risk of misstatements in amounts that would be material in relation to the financial statements being audited may occur and not be detected within a timely period by employees in the normal course of performing their assigned functions. We noted no matters involving the internal control over financial reporting and its operation that we consider to be material weaknesses. However, we noted other matters involving the internal control over financial reporting that we have reported to management of the District in a separate letter dated November 21, 2004.



This report is intended for the information of the Board of Education, Citizen's Oversight Committee and West Contra Costa Unified School District's management and is not intended and should not be used by anyone other than these specified parties.

Thompson, Cobb, Bazilio & Associates, PC

Torrance, California November 21, 2004



THOMPSON, COBB, BAZILIO & ASSOCIATES, PC

Certified Public Accountants and Management, Systems, and Financial Consultants

21250 Hawthorne Boulevard Suite 500 Torrance, CA 90503 310-792-7001 Fax: 310-792-7068

1101 15th Street, N.W. Suite 400 Washington, DC 20005 202-737-3300 Fax: 202-737-2684 100 Pearl Street 14th Floor Hartford, CT 06103 203-249-7246 Fax: 203-275-6504

INDEPENDENT AUDITOR'S REPORT ON STATE COMPLIANCE

The Honorable Members of the Board of Education West Contra Costa Unified School District

We have audited the accompanying Schedules of Assets and Liabilities and Revenue and Expenditures (the Schedules) of the West Contra Costa Unified School District (the District) Measure M General Obligation Bond, as of and for the year ended June 30, 2004. Our audit was made in accordance with auditing standards generally accepted in the United States of America and the standards for financial and compliance audits contained in *Government Auditing Standards*, issued by the Comptroller General of the United States. Those standards require that we plan and perform the audit to obtain reasonable assurance about whether the Schedules are free of material misstatement. An audit includes examining, on a test basis, evidence supporting the amounts and disclosures in the Schedules. An audit also includes assessing the accounting principles used and significant estimates made by management, as well as evaluating the overall Schedules presentation. We believe that our audit provides reasonable basis for our opinion. Our audit does not provide a legal determination on the District's compliance with specified requirements.

The District's management is responsible for the District's compliance with laws and regulations. In connection with the audit referred to above, we selected and tested transactions and records to determine the District's compliance with the following requirements:

- Bond proceeds are used only for the construction, reconstruction, rehabilitation or replacement of school facilities, including the furnishing and equipping of school facilities or the acquisition or lease of real property for school facilities and not for any other purpose, including teacher and administrator salaries and other school operating expenses.
- Pubic Contract Code
- Governmental Code

Based on our audit, we found that, for the items tested, the West Contra Costa Unified School District complied with the state laws and regulations referred to above. Further, based on our examination for items not tested, nothing came to our attention to indicate that the West Contra Unified School District has not complied with the state laws and regulations.

This report is intended for the information of the Board of Education, Citizen's Oversight Committee and West Contra Costa Unified School District's management and is not intended and should not be used by anyone other than these specified parties.

Thompson, Cobb, Bazilio & Associates, PC

Torrance, California November 21, 2004

