



## Consolidated Budget Status Report

Budgets versus Commitments and Expenditures for multiple Projects

### Budget vs. Commitments and Expenditures

Fund 21 and Fund 35

Data as of 11/30/2021

School/Project Name	Budget	Commitments			Expenditures	
	Total Budget	Total Commitments	% Budget Committed	Remaining Against Budget	Total Expenditures	% Budget Spent
<b>1 Bayview Elementary School</b>						
Legacy Project	19,850,802	19,850,802	100.0%	-	19,850,802	100.0%
	<b>19,850,802</b>	<b>19,850,802</b>	<b>100.0%</b>	<b>-</b>	<b>19,850,802</b>	<b>100.0%</b>
<b>1 Cameron</b>						
* Critical Needs	1,300,000	101,117	7.8%	1,198,884	38,403	3.0%
Legacy Project	122,195	122,195	100.0%	-	122,195	100.0%
	<b>1,422,195</b>	<b>223,311</b>	<b>15.7%</b>	<b>1,198,884</b>	<b>160,598</b>	<b>11.3%</b>
<b>1 Castro Elementary School</b>						
Legacy Project	620,944	620,944	100.0%	-	620,944	100.0%
	<b>620,944</b>	<b>620,944</b>	<b>100.0%</b>	<b>-</b>	<b>620,944</b>	<b>100.0%</b>
<b>1 Chavez Elementary School</b>						
Critical Needs	72,847	72,847	100.0%	-	72,847	100.0%
Legacy Project	985,387	985,387	100.0%	-	985,387	100.0%
	<b>1,058,234</b>	<b>1,058,234</b>	<b>100.0%</b>	<b>-</b>	<b>1,058,234</b>	<b>100.0%</b>
<b>1 Collins Elementary School</b>						
* Critical Needs	3,500,000	263,080	7.5%	3,236,920	94,449	2.7%
Legacy Project	1,638,871	1,638,871	100.0%	-	1,638,871	100.0%
	<b>5,138,871</b>	<b>1,901,951</b>	<b>37.0%</b>	<b>3,236,920</b>	<b>1,733,320</b>	<b>33.7%</b>
<b>1 Coronado Elementary School</b>						
Legacy Project	43,022,627	43,022,627	100.0%	-	43,022,627	100.0%
	<b>43,022,627</b>	<b>43,022,627</b>	<b>100.0%</b>	<b>-</b>	<b>43,022,627</b>	<b>100.0%</b>
<b>1 Dover Elementary School</b>						
Legacy Project	35,095,267	35,095,267	100.0%	-	35,095,267	100.0%
	<b>35,095,267</b>	<b>35,095,267</b>	<b>100.0%</b>	<b>-</b>	<b>35,095,267</b>	<b>100.0%</b>
<b>1 Downer Elementary School</b>						
Legacy Project	33,415,902	33,415,902	100.0%	-	33,415,902	100.0%
	<b>33,415,902</b>	<b>33,415,902</b>	<b>100.0%</b>	<b>-</b>	<b>33,415,902</b>	<b>100.0%</b>
<b>1 El Sobrante Elementary School</b>						
Legacy Project	536,231	536,231	100.0%	-	536,231	100.0%
	<b>536,231</b>	<b>536,231</b>	<b>100.0%</b>	<b>-</b>	<b>536,231</b>	<b>100.0%</b>
<b>1 Ellerhorst Elementary School</b>						
Legacy Project	13,931,806	13,931,806	100.0%	-	13,931,806	100.0%
	<b>13,931,806</b>	<b>13,931,806</b>	<b>100.0%</b>	<b>-</b>	<b>13,931,806</b>	<b>100.0%</b>
<b>1 Fairmont Elementary School</b>						
* Critical Needs	3,000,000	2,678,683	89.3%	321,317	2,678,683	89.3%
Legacy Project	3,864,259	3,864,259	100.0%	-	3,864,259	100.0%
	<b>6,864,259</b>	<b>6,542,941</b>	<b>95.3%</b>	<b>321,317</b>	<b>6,542,941</b>	<b>95.3%</b>
<b>1 Ford Elementary School</b>						
Legacy Project	30,817,526	30,817,526	100.0%	-	30,817,526	100.0%
	<b>30,817,526</b>	<b>30,817,526</b>	<b>100.0%</b>	<b>-</b>	<b>30,817,526</b>	<b>100.0%</b>
<b>1 Grant Elementary School</b>						
Critical Needs	211,467	211,467	100.0%	-	211,467	100.0%
Legacy Project	1,944,098	1,944,098	100.0%	-	1,944,098	100.0%
	<b>2,155,565</b>	<b>2,155,565</b>	<b>100.0%</b>	<b>-</b>	<b>2,155,565</b>	<b>100.0%</b>
<b>1 Hanna Ranch Elementary School</b>						
Legacy Project	783,349	783,349	100.0%	-	783,349	100.0%
	<b>783,349</b>	<b>783,349</b>	<b>100.0%</b>	<b>-</b>	<b>783,349</b>	<b>100.0%</b>
<b>1 Harbour Way</b>						
Legacy Project	121,944	121,944	100.0%	-	121,944	100.0%
	<b>121,944</b>	<b>121,944</b>	<b>100.0%</b>	<b>-</b>	<b>121,944</b>	<b>100.0%</b>



## Consolidated Budget Status Report

Budgets versus Commitments and Expenditures for multiple Projects

### Budget vs. Commitments and Expenditures

Fund 21 and Fund 35

Data as of 11/30/2021

School/Project Name	Budget	Commitments			Expenditures	
	Total Budget	Total Commitments	% Budget Committed	Remaining Against Budget	Total Expenditures	% Budget Spent
<b>1 Harding Elementary School</b>						
Legacy Project	22,632,446	22,632,446	100.0%	-	22,632,446	100.0%
	<b>22,632,446</b>	<b>22,632,446</b>	<b>100.0%</b>	<b>-</b>	<b>22,632,446</b>	<b>100.0%</b>
<b>1 Harmon Knolls</b>						
Critical Needs	406,946	406,946	100.0%	-	406,946	100.0%
Soil Testing	41,489	41,489	100.0%	-	41,489	100.0%
	<b>448,435</b>	<b>448,435</b>	<b>100.0%</b>	<b>-</b>	<b>448,435</b>	<b>100.0%</b>
<b>1 Highland Elementary School</b>						
* Water & Power Upgrade	747,125	-	0.0%	747,125	-	0.0%
Critical Needs	52,875	52,875	100.0%	-	52,875	100.0%
Legacy Project	1,879,839	1,879,839	100.0%	-	1,879,839	100.0%
	<b>2,679,839</b>	<b>1,932,714</b>	<b>72.1%</b>	<b>747,125</b>	<b>1,932,714</b>	<b>72.1%</b>
<b>1 Kensington Elementary School</b>						
Legacy Project	19,343,892	19,343,892	100.0%	-	19,343,892	100.0%
	<b>19,343,892</b>	<b>19,343,892</b>	<b>100.0%</b>	<b>-</b>	<b>19,343,892</b>	<b>100.0%</b>
<b>1 King Elementary School</b>						
Legacy Project	25,342,166	25,342,166	100.0%	-	25,342,166	100.0%
	<b>25,342,166</b>	<b>25,342,166</b>	<b>100.0%</b>	<b>-</b>	<b>25,342,166</b>	<b>100.0%</b>
<b>1 Lake Elementary School</b>						
* Campus Replacement	65,600,000	55,217,471	84.2%	10,382,529	1,421,983	2.2%
Legacy Project	1,500,322	1,500,322	100.0%	-	1,500,322	100.0%
Portable Demolition	147,501	147,501	100.0%	-	147,501	100.0%
	<b>67,247,823</b>	<b>56,865,294</b>	<b>84.6%</b>	<b>10,382,529</b>	<b>3,069,806</b>	<b>4.6%</b>
<b>1 Lincoln Elementary School</b>						
Legacy Project	17,676,561	17,676,561	100.0%	-	17,676,561	100.0%
	<b>17,676,561</b>	<b>17,676,561</b>	<b>100.0%</b>	<b>-</b>	<b>17,676,561</b>	<b>100.0%</b>
<b>1 Lupine Hills Elementary School</b>						
Legacy Project	15,395,678	15,395,678	100.0%	-	15,395,678	100.0%
	<b>15,395,678</b>	<b>15,395,678</b>	<b>100.0%</b>	<b>-</b>	<b>15,395,678</b>	<b>100.0%</b>
<b>1 Madera Elementary School</b>						
Legacy Project	12,233,801	12,233,801	100.0%	-	12,233,801	100.0%
	<b>12,233,801</b>	<b>12,233,801</b>	<b>100.0%</b>	<b>-</b>	<b>12,233,801</b>	<b>100.0%</b>
<b>1 Michelle Obama School</b>						
* Campus Replacement	40,300,000	39,344,053	97.6%	955,947	39,341,301	97.6%
Legacy Project	3,829,324	3,829,324	100.0%	-	3,829,324	100.0%
	<b>44,129,324</b>	<b>43,173,377</b>	<b>97.8%</b>	<b>955,947</b>	<b>43,170,625</b>	<b>97.8%</b>
<b>1 Mira Vista K-8</b>						
Legacy Project	16,651,130	16,651,130	100.0%	-	16,651,130	100.0%
	<b>16,651,130</b>	<b>16,651,130</b>	<b>100.0%</b>	<b>-</b>	<b>16,651,130</b>	<b>100.0%</b>
<b>1 Montalvin K-8</b>						
Additional New Classrooms	4,028,011	4,028,011	100.0%	-	4,028,011	100.0%
Legacy Project	12,763,017	12,763,017	100.0%	-	12,763,017	100.0%
	<b>16,791,028</b>	<b>16,791,028</b>	<b>100.0%</b>	<b>-</b>	<b>16,791,028</b>	<b>100.0%</b>
<b>1 Murphy Elementary School</b>						
Legacy Project	15,619,655	15,619,655	100.0%	-	15,619,655	100.0%



## Consolidated Budget Status Report

Budgets versus Commitments and Expenditures for multiple Projects

### Budget vs. Commitments and Expenditures

Fund 21 and Fund 35

Data as of 11/30/2021

School/Project Name	Budget	Commitments			Expenditures	
	Total Budget	Total Commitments	% Budget Committed	Remaining Against Budget	Total Expenditures	% Budget Spent
	<b>15,619,655</b>	<b>15,619,655</b>	<b>100.0%</b>	<b>-</b>	<b>15,619,655</b>	<b>100.0%</b>
<b>1 Nystrom Elementary School</b>						
Classroom Renovation	30,233,455	30,233,455	100.0%	-	30,233,455	100.0%
Demo Portable and Sitework	518,285	518,285	100.0%	-	518,285	100.0%
Legacy Project	5,442,234	5,442,234	100.0%	-	5,442,234	100.0%
Multi-purpose Room	11,606,839	11,606,839	100.0%	-	11,606,839	100.0%
	<b>47,800,813</b>	<b>47,800,813</b>	<b>100.0%</b>	<b>-</b>	<b>47,800,813</b>	<b>100.0%</b>
<b>1 Ohlone Elementary School</b>						
Classroom and Admin Building	24,508,510	24,508,510	100.0%	-	24,508,510	100.0%
Critical Needs	623,885	623,885	100.0%	-	623,885	100.0%
Legacy Project	3,962,598	3,962,598	100.0%	-	3,962,598	100.0%
Portable Removal and Playground	5,397,758	5,397,758	100.0%	-	5,397,758	100.0%
	<b>34,492,752</b>	<b>34,492,752</b>	<b>100.0%</b>	<b>-</b>	<b>34,492,752</b>	<b>100.0%</b>
<b>1 Olinda Elementary School</b>						
Critical Needs	793,247	793,247	100.0%	-	793,247	100.0%
Legacy Project	1,286,942	1,286,942	100.0%	-	1,286,942	100.0%
	<b>2,080,188</b>	<b>2,080,188</b>	<b>100.0%</b>	<b>-</b>	<b>2,080,188</b>	<b>100.0%</b>
<b>1 Peres K-8</b>						
Legacy Project	21,424,293	21,424,293	100.0%	-	21,424,293	100.0%
	<b>21,424,293</b>	<b>21,424,293</b>	<b>100.0%</b>	<b>-</b>	<b>21,424,293</b>	<b>100.0%</b>
<b>1 RCP Charter School</b>						
Legacy Project	4,415,204	4,415,204	100.0%	-	4,415,204	100.0%
	<b>4,415,204</b>	<b>4,415,204</b>	<b>100.0%</b>	<b>-</b>	<b>4,415,204</b>	<b>100.0%</b>
<b>1 Riverside Elementary School</b>						
* Critical Needs	6,900,000	3,369,817	48.8%	3,530,183	2,224,071	32.2%
Legacy Project	14,611,005	14,611,005	100.0%	-	14,611,005	100.0%
	<b>21,511,005</b>	<b>17,980,822</b>	<b>83.6%</b>	<b>3,530,183</b>	<b>16,835,076</b>	<b>78.3%</b>
<b>1 Seaview Elementary School</b>						
Legacy Project	499,116	499,116	100.0%	-	499,116	100.0%
	<b>499,116</b>	<b>499,116</b>	<b>100.0%</b>	<b>-</b>	<b>499,116</b>	<b>100.0%</b>
<b>1 Shannon Elementary School</b>						
* Critical Needs	7,100,000	400,138	5.6%	6,699,862	38,519	0.5%
Legacy Project	1,555,163	1,555,163	100.0%	-	1,555,163	100.0%
	<b>8,655,163</b>	<b>1,955,301</b>	<b>22.6%</b>	<b>6,699,862</b>	<b>1,593,682</b>	<b>18.4%</b>
<b>1 Sheldon Elementary School</b>						
Legacy Project	15,102,837	15,102,837	100.0%	-	15,102,837	100.0%
	<b>15,102,837</b>	<b>15,102,837</b>	<b>100.0%</b>	<b>-</b>	<b>15,102,837</b>	<b>100.0%</b>
<b>1 Stege Elementary School</b>						
* Critical Needs	2,900,000	35,900	1.2%	2,864,100	35,900	1.2%
Legacy Project	3,445,886	3,445,886	100.0%	-	3,445,886	100.0%
	<b>6,345,886</b>	<b>3,481,786</b>	<b>54.9%</b>	<b>2,864,100</b>	<b>3,481,786</b>	<b>54.9%</b>
<b>1 Stewart K-8</b>						
Legacy Project	16,737,037	16,737,037	100.0%	-	16,737,037	100.0%
	<b>16,737,037</b>	<b>16,737,037</b>	<b>100.0%</b>	<b>-</b>	<b>16,737,037</b>	<b>100.0%</b>
<b>1 Tara Hills Elementary School</b>						
Legacy Project	14,975,067	14,975,067	100.0%	-	14,975,067	100.0%
	<b>14,975,067</b>	<b>14,975,067</b>	<b>100.0%</b>	<b>-</b>	<b>14,975,067</b>	<b>100.0%</b>
<b>1 TLC Elementary School</b>						
Legacy Project	116,673	116,673	100.0%	-	116,673	100.0%
	<b>116,673</b>	<b>116,673</b>	<b>100.0%</b>	<b>-</b>	<b>116,673</b>	<b>100.0%</b>



## Consolidated Budget Status Report

Budgets versus Commitments and Expenditures for multiple Projects

### Budget vs. Commitments and Expenditures

Fund 21 and Fund 35

Data as of 11/30/2021

School/Project Name	Budget	Commitments			Expenditures	
	Total Budget	Total Commitments	% Budget Committed	Remaining Against Budget	Total Expenditures	% Budget Spent
<b>1 Valley View Elementary School</b>						
Critical Needs	1,091,447	1,091,447	100.0%	-	1,091,447	100.0%
Existing Campus Demo	33,096	33,096	100.0%	-	33,096	100.0%
Legacy Project	3,908,093	3,908,093	100.0%	-	3,908,093	100.0%
Portables	5,189,726	5,189,726	100.0%	-	5,189,726	100.0%
	<b>10,222,362</b>	<b>10,222,362</b>	<b>100.0%</b>	<b>-</b>	<b>10,222,362</b>	<b>100.0%</b>
<b>1 Verde K-8</b>						
Legacy Project	16,065,870	16,065,870	100.0%	-	16,065,870	100.0%
	<b>16,065,870</b>	<b>16,065,870</b>	<b>100.0%</b>	<b>-</b>	<b>16,065,870</b>	<b>100.0%</b>
<b>1 Washington Elementary School</b>						
Legacy Project	15,322,847	15,322,847	100.0%	-	15,322,847	100.0%
	<b>15,322,847</b>	<b>15,322,847</b>	<b>100.0%</b>	<b>-</b>	<b>15,322,847</b>	<b>100.0%</b>
<b>1 West Hercules</b>						
Legacy Project	56,847	56,847	100.0%	-	56,847	100.0%
	<b>56,847</b>	<b>56,847</b>	<b>100.0%</b>	<b>-</b>	<b>56,847</b>	<b>100.0%</b>
<b>2 Adams Middle School</b>						
Legacy Project	691,211	691,211	100.0%	-	691,211	100.0%
	<b>691,211</b>	<b>691,211</b>	<b>100.0%</b>	<b>-</b>	<b>691,211</b>	<b>100.0%</b>
<b>2 Betty Reid Soskin Middle School</b>						
Critical Needs	5,169,597	5,169,597	100.0%	-	5,169,597	100.0%
Legacy Project	1,245,896	1,245,896	100.0%	-	1,245,896	100.0%
	<b>6,415,493</b>	<b>6,415,493</b>	<b>100.0%</b>	<b>-</b>	<b>6,415,493</b>	<b>100.0%</b>
<b>2 DeJean Middle School</b>						
Legacy Project	381,209	381,209	100.0%	-	381,209	100.0%
	<b>381,209</b>	<b>381,209</b>	<b>100.0%</b>	<b>-</b>	<b>381,209</b>	<b>100.0%</b>
<b>2 Helms Middle School</b>						
Legacy Project	83,432,888	83,432,888	100.0%	-	83,432,888	100.0%
	<b>83,432,888</b>	<b>83,432,888</b>	<b>100.0%</b>	<b>-</b>	<b>83,432,888</b>	<b>100.0%</b>
<b>2 Hercules Middle School</b>						
Legacy Project	699,000	699,000	100.0%	-	699,000	100.0%
	<b>699,000</b>	<b>699,000</b>	<b>100.0%</b>	<b>-</b>	<b>699,000</b>	<b>100.0%</b>
<b>2 Korematsu Middle School</b>						
* New Buildings	53,439,076	53,056,037	99.3%	383,040	52,790,907	98.8%
Legacy Project	19,943,103	19,943,103	100.0%	-	19,943,103	100.0%
	<b>73,382,179</b>	<b>72,999,139</b>	<b>99.5%</b>	<b>383,040</b>	<b>72,734,009</b>	<b>99.1%</b>
<b>2 Pinole Middle School</b>						
Legacy Project	56,689,430	56,689,430	100.0%	-	56,689,430	100.0%
	<b>56,689,430</b>	<b>56,689,430</b>	<b>100.0%</b>	<b>-</b>	<b>56,689,430</b>	<b>100.0%</b>
<b>3 De Anza High School</b>						
Legacy Project	132,236,248	132,236,248	100.0%	-	132,236,248	100.0%
	<b>132,236,248</b>	<b>132,236,248</b>	<b>100.0%</b>	<b>-</b>	<b>132,236,248</b>	<b>100.0%</b>
<b>3 DELTA NSS</b>						
Legacy Project	152,226	152,226	100.0%	-	152,226	100.0%
	<b>152,226</b>	<b>152,226</b>	<b>100.0%</b>	<b>-</b>	<b>152,226</b>	<b>100.0%</b>
<b>3 El Cerrito High School</b>						
Legacy Project	128,477,500	128,477,500	100.0%	-	128,477,500	100.0%
Stadium	18,372,605	18,372,605	100.0%	-	18,372,605	100.0%
	<b>146,850,105</b>	<b>146,850,105</b>	<b>100.0%</b>	<b>-</b>	<b>146,850,105</b>	<b>100.0%</b>



## Consolidated Budget Status Report

Budgets versus Commitments and Expenditures for multiple Projects

### Budget vs. Commitments and Expenditures

Fund 21 and Fund 35

Data as of 11/30/2021

School/Project Name	Budget	Commitments			Expenditures	
	Total Budget	Total Commitments	% Budget Committed	Remaining Against Budget	Total Expenditures	% Budget Spent
<b>3 Greenwood High School</b>						
Legacy Project	79,583,607	79,583,607	100.0%	-	79,583,607	100.0%
	<b>79,583,607</b>	<b>79,583,607</b>	<b>100.0%</b>	<b>-</b>	<b>79,583,607</b>	<b>100.0%</b>
<b>3 Hercules High School</b>						
* Critical Needs	14,700,000	764,009	5.2%	13,935,991	97,084	0.7%
Legacy Project	3,295,019	3,295,019	100.0%	-	3,295,019	100.0%
	<b>17,995,019</b>	<b>4,059,028</b>	<b>22.6%</b>	<b>13,935,991</b>	<b>3,392,103</b>	<b>18.9%</b>
<b>3 KAPPA NSS</b>						
Legacy Project	109,831	109,831	100.0%	-	109,831	100.0%
	<b>109,831</b>	<b>109,831</b>	<b>100.0%</b>	<b>-</b>	<b>109,831</b>	<b>100.0%</b>
<b>3 Kennedy High School</b>						
* Critical Needs	12,200,000	337,840	2.8%	11,862,160	-	0.0%
Legacy Project	33,854,981	33,854,981	100.0%	-	33,854,981	100.0%
	<b>46,054,981</b>	<b>34,192,821</b>	<b>74.2%</b>	<b>11,862,160</b>	<b>33,854,981</b>	<b>73.5%</b>
<b>3 North Campus High School</b>						
Legacy Project	205,450	205,450	100.0%	-	205,450	100.0%
	<b>205,450</b>	<b>205,450</b>	<b>100.0%</b>	<b>-</b>	<b>205,450</b>	<b>100.0%</b>
<b>3 OMEGA NSS</b>						
Legacy Project	118,313	118,313	100.0%	-	118,313	100.0%
	<b>118,313</b>	<b>118,313</b>	<b>100.0%</b>	<b>-</b>	<b>118,313</b>	<b>100.0%</b>
<b>3 Pinole Valley High School</b>						
* Campus Replacement	154,548,190	154,109,282	99.7%	438,908	154,109,282	99.7%
* Fields/Sitework	19,184,130	15,706,125	81.9%	3,478,005	873,534	4.6%
* Interim Campus Demo	3,628,013	3,625,096	99.9%	2,917	3,625,096	99.9%
* Site Design	17,951,414	17,951,414	100.0%	-	17,342,224	96.6%
Detention Basin and Paving	3,517,521	3,517,521	100.0%	-	3,517,521	100.0%
Existing Building Demolition	2,511,397	2,511,397	100.0%	-	2,511,397	100.0%
Hillside Stabilization	2,199,821	2,199,821	100.0%	-	2,199,821	100.0%
Interim Campus	8,796,248	8,796,248	100.0%	-	8,796,248	100.0%
Legacy Furniture & Equipment	36,520	36,520	100.0%	-	36,520	100.0%
Legacy Program Cost	696,938	696,938	100.0%	-	696,938	100.0%
Legacy Restroom Renovation	167,601	167,601	100.0%	-	167,601	100.0%
Legacy Technology	37,165	37,165	100.0%	-	37,165	100.0%
Legacy Track	1,676,771	1,676,771	100.0%	-	1,676,771	100.0%
Off Site Parking and Traffic	1,240,584	1,240,584	100.0%	-	1,240,584	100.0%
Video Surveillance System	357,268	357,268	100.0%	-	357,268	100.0%
	<b>216,549,580</b>	<b>212,629,750</b>	<b>98.2%</b>	<b>3,919,830</b>	<b>197,187,969</b>	<b>91.1%</b>
<b>3 Richmond High School</b>						
* Gym and Seismic Classroom	21,000,000	20,245,886	96.4%	754,114	19,914,186	94.8%
Legacy Project	21,622,087	21,622,087	100.0%	-	21,622,087	100.0%
	<b>42,622,087</b>	<b>41,867,973</b>	<b>98.2%</b>	<b>754,114</b>	<b>41,536,273</b>	<b>97.5%</b>
<b>3 SIGMA NSS</b>						
Legacy Project	110,949	110,949	100.0%	-	110,949	100.0%
	<b>110,949</b>	<b>110,949</b>	<b>100.0%</b>	<b>-</b>	<b>110,949</b>	<b>100.0%</b>
<b>3 Vista High School</b>						
Legacy Project	7,236,543	7,236,543	100.0%	-	7,236,543	100.0%
	<b>7,236,543</b>	<b>7,236,543</b>	<b>100.0%</b>	<b>-</b>	<b>7,236,543</b>	<b>100.0%</b>



## Consolidated Budget Status Report

Budgets versus Commitments and Expenditures for multiple Projects

### Budget vs. Commitments and Expenditures

Fund 21 and Fund 35

Data as of 11/30/2021

School/Project Name	Budget	Commitments			Expenditures	
	Total Budget	Total Commitments	% Budget Committed	Remaining Against Budget	Total Expenditures	% Budget Spent
<b>4 Technology</b>						
* Infrastructure	15,366,976	14,633,594	95.2%	733,382	14,633,594	95.2%
Computer Common Core	3,903,858	3,903,858	100.0%	-	3,903,858	100.0%
District Network Backbone	568,416	568,416	100.0%	-	568,416	100.0%
IT Data Center	1,400,746	1,400,746	100.0%	-	1,400,746	100.0%
Teacher Equipment	112,360	112,360	100.0%	-	112,360	100.0%
Tech Communication	1,130,966	1,130,966	100.0%	-	1,130,966	100.0%
Technology Equipment	1,885,661	1,885,661	100.0%	-	1,885,661	100.0%
Technology Wireless	10,993,016	10,993,016	100.0%	-	10,993,016	100.0%
	<b>35,362,000</b>	<b>34,628,618</b>	<b>97.9%</b>	<b>733,382</b>	<b>34,628,618</b>	<b>97.9%</b>
<b>4 Central</b>						
District Support	57,308,712	55,352,769	96.6%	1,955,943	54,368,176	94.9%
Program Coordination	54,022,923	49,043,096	90.8%	4,979,827	48,213,431	89.2%
	<b>111,331,634</b>	<b>104,395,865</b>	<b>93.8%</b>	<b>6,935,770</b>	<b>102,581,606</b>	<b>92.1%</b>
<b>Totals</b>	<b>1,765,061,243</b>	<b>1,696,600,090</b>	<b>96.1%</b>	<b>68,461,153</b>	<b>1,622,205,506</b>	<b>91.9%</b>

Note 1: \* Site Projects are under planning, construction or in closeout.

Note 2: 1 School Name - Elementary school site name

Note 3: 2 School Name - Middle school site name

Note 4: 3 School Name - High school site name

Note 5: 4 Central/Program Name

Note 6: BOE approved supplemental fund for Michelle Obama school: Fund 25 of \$1.75M and Fund 01 MRAD of \$0.85M on 6/26/19

Note 7: BOE approved supplemental fund for Richmond HS: Fund 40 of \$1M on 11/06/19

Note 8: BOE approved supplemental fund for Michelle Obama school: Fund 25 of \$2M on 06/24/20

Note 9: BOE approved supplemental fund for Richmond HS: Fund 40 of \$0.6M on 09/09/20

Note 10: 2016 FMP budget for Hercules MS &amp; Hercules HS is combined and reported under Hercules HS

Note 11: Measure 1998E is not covered under Proposition 39 regulations for school bonds, and is not ordinarily reported in the Bond Program expenditure reports. The following report shows Measure 1998E projects by site with state funded DeJean middle school project.

#### Measure 1998E Project

DeJean Middle School	36,836,215.33	36,836,215.33	100.0%	-	100.0%
1998E Project	23,994,285.33	23,994,285.33	100.0%	-	100.0%
State Fund Project	12,841,930.00	12,841,930.00	100.0%	-	100.0%
Pinole Valley High School	190,570.61	190,570.61	100.0%	-	100.0%
Central Program Coordination	16,276,517.57	16,276,517.57	100.0%	-	100.0%
<b>Total</b>	<b>53,303,303.51</b>	<b>53,303,303.51</b>	<b>100.0%</b>	<b>-</b>	<b>100.0%</b>