



Consolidated Budget Status Report

Budgets versus Commitments and Expenditures for multiple Projects

Budget vs. Commitments and Expenditures

2016 MASTER PLAN PROJECT

Fund 21 and Fund 35

Data as of 10/31/2020

School/Project Name	Budget			Commitments			Expenditures	
	Original Budget	Approved Budget Changes	Total Budget	Total Commitments	% Budget Committed	Remaining Against Budget	Total Expenditures	% Budget Spent
1 Cameron								
* Critical Needs	1,300,000	-	1,300,000	-	0.0%	1,300,000	-	0.0%
	1,300,000	-	1,300,000	-	0.0%	1,300,000	-	0.0%
1 Chavez Elementary School								
Critical Needs	600,000	(527,153)	72,847	72,847	100.0%	-	72,847	100.0%
	600,000	(527,153)	72,847	72,847	100.0%	-	72,847	100.0%
1 Collins Elementary School								
* Critical Needs	3,500,000	-	3,500,000	-	0.0%	3,500,000	-	0.0%
	3,500,000	-	3,500,000	-	0.0%	3,500,000	-	0.0%
1 Fairmont Elementary School								
* Critical Needs	3,000,000	-	3,000,000	2,397,792	79.9%	602,208	1,581,880	52.7%
	3,000,000	-	3,000,000	2,397,792	79.9%	602,208	1,581,880	52.7%
1 Grant Elementary School								
Critical Needs	900,000	(688,533)	211,467	211,467	100.0%	-	211,467	100.0%
	900,000	(688,533)	211,467	211,467	100.0%	-	211,467	100.0%
1 Harmon Knolls								
Critical Needs	200,000	206,946	406,946	406,946	100.0%	-	406,946	100.0%
Soil Testing	100,000	(58,511)	41,489	41,489	100.0%	-	41,489	100.0%
	300,000	148,435	448,435	448,435	100.0%	-	448,435	100.0%
1 Highland Elementary School								
* Water & Power Upgrade	-	747,125	747,125	-	0.0%	747,125	-	0.0%
Critical Needs	800,000	(747,125)	52,875	52,875	100.0%	-	52,875	100.0%
	800,000	-	800,000	52,875	6.6%	747,125	52,875	6.6%
1 Lake Elementary School								
* Campus Replacement	65,600,000	-	65,600,000	192,949	0.3%	65,407,051	169,894	0.3%
Portable Demolition	500,000	(352,499)	147,501	147,501	100.0%	-	147,501	100.0%
	66,100,000	(352,499)	65,747,501	340,450	0.5%	65,407,051	317,395	0.5%
1 Michelle Obama School								
* Campus Replacement	40,300,000	-	40,300,000	39,278,214	97.5%	1,021,786	37,122,494	92.1%
	40,300,000	-	40,300,000	39,278,214	97.5%	1,021,786	37,122,494	92.1%
1 Ohlone Elementary School								
Critical Needs	800,000	(176,115)	623,885	623,885	100.0%	-	623,885	100.0%
	800,000	(176,115)	623,885	623,885	100.0%	-	623,885	100.0%
1 Olinda Elementary School								
Critical Needs	1,000,000	(206,753)	793,247	793,247	100.0%	-	793,247	100.0%
	1,000,000	(206,753)	793,247	793,247	100.0%	-	793,247	100.0%
1 Riverside Elementary School								
* Critical Needs	6,900,000	-	6,900,000	299,540	4.3%	6,600,460	130,220	1.9%
	6,900,000	-	6,900,000	299,540	4.3%	6,600,460	130,220	1.9%
1 Shannon Elementary School								
* Critical Needs	7,100,000	-	7,100,000	-	0.0%	7,100,000	-	0.0%
	7,100,000	-	7,100,000	-	0.0%	7,100,000	-	0.0%
1 Stege Elementary School								
* Critical Needs	2,900,000	-	2,900,000	35,900	1.2%	2,864,100	35,900	1.2%
	2,900,000	-	2,900,000	35,900	1.2%	2,864,100	35,900	1.2%
1 Valley View Elementary School								
Critical Needs	1,000,000	91,447	1,091,447	1,091,447	100.0%	-	1,091,447	100.0%
	1,000,000	91,447	1,091,447	1,091,447	100.0%	-	1,091,447	100.0%
2 Crespi Middle School								
* Critical Needs	3,100,000	2,200,000	5,300,000	5,169,897	97.5%	130,103	4,973,021	93.8%
	3,100,000	2,200,000	5,300,000	5,169,897	97.5%	130,103	4,973,021	93.8%
3 Hercules High School								



Consolidated Budget Status Report

Budgets versus Commitments and Expenditures for multiple Projects

Budget vs. Commitments and Expenditures

2016 MASTER PLAN PROJECT

Fund 21 and Fund 35

Data as of 10/31/2020

School/Project Name	Budget			Commitments			Expenditures	
	Original Budget	Approved Budget Changes	Total Budget	Total Commitments	% Budget Committed	Remaining Against Budget	Total Expenditures	% Budget Spent
* Critical Needs	14,700,000	-	14,700,000	-	0.0%	14,700,000	-	0.0%
	14,700,000	-	14,700,000	-	0.0%	14,700,000	-	0.0%
3 Kennedy High School								
* Critical Needs	12,200,000	-	12,200,000	-	0.0%	12,200,000	-	0.0%
	12,200,000	-	12,200,000	-	0.0%	12,200,000	-	0.0%
3 Richmond High School								
* Gym and Seismic Classroom	15,100,000	5,900,000	21,000,000	20,794,987	99.0%	205,013	13,570,649	64.6%
	15,100,000	5,900,000	21,000,000	20,794,987	99.0%	205,013	13,570,649	64.6%
4 Central								
Program Coordination (Ed Specs & School Size)	200,000	-	200,000	148,128	74.1%	51,872	148,128	0.0%
	200,000	-	200,000	148,128	74.1%	51,872	148,128	0.0%
Totals	181,800,000	6,388,828	188,188,828	71,759,110	38.1%	116,429,718	61,173,888	32.5%

Note 1: * Site Projects are under planning, construction or in closeout.

Note 2: 1 School Name - Elementary school site name

Note 3: 2 School Name - Middle school site name

Note 4: 3 School Name - High school site name

Note 5: 4 Central/Program Name

Note 6: BOE approved supplemental fund for Michelle Obama school: Fund 25 of \$1.75M and Fund 01 MRAD of \$0.85M on 6/26/19

Note 7: BOE approved supplemental fund for Richmond HS: Fund 40 of \$1M on 11/06/19

Note 8: BOE approved supplemental fund for Michelle Obama school: Fund 25 of \$2M on 06/24/20

Note 9: BOE approved supplemental fund for Richmond HS: Fund 40 of \$0.6M on 09/09/20

Note 10: 2016 FMP budget for Hercules MS & Hercules HS is combined and reported under Hercules HS