



Consolidated Budget Status Report

Budgets versus Commitments and Expenditures for multiple Projects

Budget vs. Commitments and Expenditures 2016 MASTER PLAN PROJECT Fund 21 and Fund 35

Data as of 10/31/2022

School/Project Name	Budget			Commitments			Expenditures	
	Initial Budget	Approved Budget Changes	Total Budget	Total Commitments	% Budget Committed	Remaining Against Budget	Total Expenditures	% Budget Spent
1 Cameron								
* Critical Needs	1,300,000	-	1,300,000	121,217	9.3%	1,178,784	80,042	6.2%
	1,300,000	-	1,300,000	121,217	9.3%	1,178,784	80,042	6.2%
1 Chavez Elementary School								
Critical Needs	600,000	(527,153)	72,847	72,847	100.0%	-	72,847	100.0%
	600,000	(527,153)	72,847	72,847	100.0%	-	72,847	100.0%
1 Collins Elementary School								
* Critical Needs	3,500,000	-	3,500,000	283,702	8.1%	3,216,298	175,827	5.0%
	3,500,000	-	3,500,000	283,702	8.1%	3,216,298	175,827	5.0%
1 Fairmont Elementary School								
* Critical Needs	3,000,000	-	3,000,000	2,738,183	91.3%	261,817	2,738,183	91.3%
	3,000,000	-	3,000,000	2,738,183	91.3%	261,817	2,738,183	91.3%
1 Grant Elementary School								
Critical Needs	900,000	(688,533)	211,467	211,467	100.0%	-	211,467	100.0%
	900,000	(688,533)	211,467	211,467	100.0%	-	211,467	100.0%
1 Harmon Knolls								
Critical Needs	200,000	206,946	406,946	406,946	100.0%	-	406,946	100.0%
Soil Testing	100,000	(58,511)	41,489	41,489	100.0%	-	41,489	100.0%
	300,000	148,435	448,435	448,435	100.0%	-	448,435	100.0%
1 Highland Elementary School								
* Water & Power Upgrade	-	747,125	747,125	-	0.0%	747,125	-	0.0%
Critical Needs	800,000	(747,125)	52,875	52,875	100.0%	-	52,875	100.0%
	800,000	-	800,000	52,875	6.6%	747,125	52,875	6.6%
1 Lake Elementary School								
* Campus Replacement	65,600,000	-	65,600,000	55,340,704	84.4%	10,259,296	5,084,429	7.8%
Portable Demolition	500,000	(352,499)	147,501	147,501	100.0%	-	147,501	100.0%
	66,100,000	(352,499)	65,747,501	55,488,205	84.4%	10,259,296	5,231,930	8.0%
1 Michelle Obama School								
* Campus Replacement	40,300,000	-	40,300,000	39,344,053	97.6%	955,947	39,344,053	97.6%
	40,300,000	-	40,300,000	39,344,053	97.6%	955,947	39,344,053	97.6%
1 Ohlone Elementary School								
Critical Needs	800,000	(176,115)	623,885	623,885	100.0%	-	623,885	100.0%
	800,000	(176,115)	623,885	623,885	100.0%	-	623,885	100.0%
1 Olinda Elementary School								
Critical Needs	1,000,000	(206,753)	793,247	793,247	100.0%	-	793,247	100.0%
	1,000,000	(206,753)	793,247	793,247	100.0%	-	793,247	100.0%
1 Riverside Elementary School								
* Critical Needs	6,900,000	-	6,900,000	3,012,800	43.7%	3,887,200	2,921,783	42.3%
	6,900,000	-	6,900,000	3,012,800	43.7%	3,887,200	2,921,783	42.3%
1 Shannon Elementary School								
* Critical Needs	7,100,000	2,200,000	9,300,000	523,436	5.6%	8,776,564	200,119	2.2%
	7,100,000	2,200,000	9,300,000	523,436	5.6%	8,776,564	200,119	2.2%
1 Stege Elementary School								
* Critical Needs	2,900,000	-	2,900,000	35,900	1.2%	2,864,100	35,900	1.2%
	2,900,000	-	2,900,000	35,900	1.2%	2,864,100	35,900	1.2%
1 Valley View Elementary School								
Critical Needs	1,000,000	91,447	1,091,447	1,091,447	100.0%	-	1,091,447	100.0%
	1,000,000	91,447	1,091,447	1,091,447	100.0%	-	1,091,447	100.0%
2 Betty Reid Soskin Middle School								
Critical Needs	3,100,000	2,069,597	5,169,597	5,169,597	100.0%	-	5,169,597	100.0%
	3,100,000	2,069,597	5,169,597	5,169,597	100.0%	-	5,169,597	100.0%
3 Hercules High School								
* Critical Needs	14,700,000	5,000,000	19,700,000	1,010,140	5.1%	18,689,860	542,977	2.8%
	14,700,000	5,000,000	19,700,000	1,010,140	5.1%	18,689,860	542,977	2.8%
3 Kennedy High School								
* Critical Needs	12,200,000	-	12,200,000	337,840	2.8%	11,862,160	289,751	2.4%
	12,200,000	-	12,200,000	337,840	2.8%	11,862,160	289,751	2.4%
3 Richmond High School								
* Gym and Seismic Classroom	15,100,000	5,900,000	21,000,000	20,251,050	96.4%	748,950	20,245,988	96.4%
	15,100,000	5,900,000	21,000,000	20,251,050	96.4%	748,950	20,245,988	96.4%



Consolidated Budget Status Report

Budgets versus Commitments and Expenditures for multiple Projects

Budget vs. Commitments and Expenditures 2016 MASTER PLAN PROJECT Fund 21 and Fund 35

Data as of 10/31/2022

School/Project Name	Budget			Commitments			Expenditures	
	Initial Budget	Approved Budget Changes	Total Budget	Total Commitments	% Budget Committed	Remaining Against Budget	Total Expenditures	% Budget Spent
4 Central								
Program Coordination (Ed Specs & School Size)	200,000	-	200,000	148,128	74.1%	51,872	148,128	74.1%
	200,000	-	200,000	148,128	74.1%	51,872	148,128	74.1%
Totals	181,800,000	13,458,426	195,258,425	131,758,452	67.5%	63,499,973	80,418,480	41.2%

Note 1: * Site Projects are under planning, construction or in closeout.

Note 2: 1 School Name - Elementary school site name

Note 3: 2 School Name - Middle school site name

Note 4: 3 School Name - High school site name

Note 5: 4 Central/Program Name

Note 6: BOE approved supplemental fund for Michelle Obama school: Fund 25 of \$1.75M and Fund 01 MRAD of \$0.85M on 6/26/19

Note 7: BOE approved supplemental fund for Richmond HS: Fund 40 of \$1M on 11/06/19

Note 8: BOE approved supplemental fund for Michelle Obama school: Fund 25 of \$2M on 06/24/20

Note 9: BOE approved supplemental fund for Richmond HS: Fund 40 of \$0.6M on 09/09/20

Note 10: 2016 FMP budget for Hercules MS & Hercules HS is combined and reported under Hercules HS