



Consolidated Budget Status Report

Budgets versus Commitments and Expenditures for multiple Projects

Budget vs. Commitments and Expenditures
2016 MASTER PLAN PROJECT
 Fund 21 and Fund 35

Data as of 08/31/2020

School/Project Name	Budget			Commitments			Expenditures	
	Original Budget	Approved Budget Changes	Total Budget	Total Commitments	% Budget Committed	Remaining Against Budget	Total Expenditures	% Budget Spent
1 Cameron								
* Critical Needs	1,300,000	-	1,300,000	-	0.0%	1,300,000	-	0.0%
	1,300,000	-	1,300,000	-	0.0%	1,300,000	-	0.0%
1 Chavez Elementary School								
Critical Needs	600,000	(527,153)	72,847	72,847	100.0%	-	72,847	100.0%
	600,000	(527,153)	72,847	72,847	100.0%	-	72,847	100.0%
1 Collins Elementary School								
* Critical Needs	3,500,000	-	3,500,000	-	0.0%	3,500,000	-	0.0%
	3,500,000	-	3,500,000	-	0.0%	3,500,000	-	0.0%
1 Fairmont Elementary School								
* Critical Needs	3,000,000	-	3,000,000	2,328,893	77.6%	671,107	1,553,507	51.8%
	3,000,000	-	3,000,000	2,328,893	77.6%	671,107	1,553,507	51.8%
1 Grant Elementary School								
Critical Needs	900,000	(688,533)	211,467	211,467	100.0%	-	211,467	100.0%
	900,000	(688,533)	211,467	211,467	100.0%	-	211,467	100.0%
1 Harmon Knolls								
Critical Needs	200,000	206,946	406,946	406,946	100.0%	-	406,946	100.0%
Soil Testing	100,000	(58,511)	41,489	41,489	100.0%	-	41,489	100.0%
	300,000	148,435	448,435	448,435	100.0%	-	448,435	100.0%
1 Highland Elementary School								
* Water & Power Upgrade	-	747,125	747,125	-	0.0%	747,125	-	0.0%
Critical Needs	800,000	(747,125)	52,875	52,875	100.0%	-	52,875	100.0%
	800,000	-	800,000	52,875	6.6%	747,125	52,875	6.6%
1 Lake Elementary School								
* Campus Replacement	65,600,000	-	65,600,000	175,650	0.3%	65,424,350	97,650	0.1%
Portable Demolition	500,000	(352,499)	147,501	147,501	100.0%	-	147,501	100.0%
	66,100,000	(352,499)	65,747,501	323,151	0.5%	65,424,350	245,151	0.4%
1 Michelle Obama School								
* Campus Replacement	40,300,000	-	40,300,000	39,601,358	98.3%	698,642	35,278,585	87.5%
	40,300,000	-	40,300,000	39,601,358	98.3%	698,642	35,278,585	87.5%
1 Ohlone Elementary School								
Critical Needs	800,000	(176,115)	623,885	623,885	100.0%	-	623,885	100.0%
	800,000	(176,115)	623,885	623,885	100.0%	-	623,885	100.0%
1 Olinda Elementary School								
Critical Needs	1,000,000	(206,753)	793,247	793,247	100.0%	-	793,247	100.0%
	1,000,000	(206,753)	793,247	793,247	100.0%	-	793,247	100.0%
1 Riverside Elementary School								
* Critical Needs	6,900,000	-	6,900,000	299,540	4.3%	6,600,460	130,220	1.9%
	6,900,000	-	6,900,000	299,540	4.3%	6,600,460	130,220	1.9%
1 Shannon Elementary School								
* Critical Needs	7,100,000	-	7,100,000	-	0.0%	7,100,000	-	0.0%
	7,100,000	-	7,100,000	-	0.0%	7,100,000	-	0.0%
1 Stege Elementary School								
* Critical Needs	2,900,000	-	2,900,000	35,900	1.2%	2,864,100	35,900	1.2%
	2,900,000	-	2,900,000	35,900	1.2%	2,864,100	35,900	1.2%
1 Valley View Elementary School								
Critical Needs	1,000,000	91,447	1,091,447	1,091,447	100.0%	-	1,091,447	100.0%
	1,000,000	91,447	1,091,447	1,091,447	100.0%	-	1,091,447	100.0%
2 Crespi Middle School								
* Critical Needs	3,100,000	2,200,000	5,300,000	5,026,010	94.8%	273,990	4,973,021	93.8%
	3,100,000	2,200,000	5,300,000	5,026,010	94.8%	273,990	4,973,021	93.8%



Consolidated Budget Status Report

Budgets versus Commitments and Expenditures for multiple Projects

Budget vs. Commitments and Expenditures
2016 MASTER PLAN PROJECT
 Fund 21 and Fund 35

Data as of 08/31/2020

School/Project Name	Budget			Commitments			Expenditures	
	Original Budget	Approved Budget Changes	Total Budget	Total Commitments	% Budget Committed	Remaining Against Budget	Total Expenditures	% Budget Spent
3 Hercules High School								
* Critical Needs	14,700,000	-	14,700,000	-	0.0%	14,700,000	-	0.0%
	14,700,000	-	14,700,000	-	0.0%	14,700,000	-	0.0%
3 Kennedy High School								
* Critical Needs	12,200,000	-	12,200,000	-	0.0%	12,200,000	-	0.0%
	12,200,000	-	12,200,000	-	0.0%	12,200,000	-	0.0%
3 Richmond High School								
* Gym and Seismic Classroom	15,100,000	5,900,000	21,000,000	20,707,181	98.6%	292,819	10,927,252	52.0%
	15,100,000	5,900,000	21,000,000	20,707,181	98.6%	292,819	10,927,252	52.0%
4 Central								
Program Coordination (Ed Specs & School Size)	200,000	-	200,000	148,128	74.1%	51,872	148,128	74.1%
	200,000	-	200,000	148,128	74.1%	51,872	148,128	74.1%
Totals	181,800,000	6,388,828	188,188,828	71,764,364	38.1%	116,424,464	56,585,964	30.1%

Note 1: * Site Projects are under planning, construction or in closeout.

Note 2: 1 School Name - Elementary school site name

Note 3: 2 School Name - Middle school site name

Note 4: 3 School Name - High school site name

Note 5: 4 Central/Program Name

Note 6: BOE approved supplemental fund for Michelle Obama school: Fund 25 of \$1.75M and Fund 01 MRAD of \$0.85M on 6/26/19

Note 7: BOE approved supplemental fund for Richmond HS: Fund 40 of \$1M on 11/06/19

Note 8: BOE approved supplemental fund for Michelle Obama school: Fund 25 of \$2M on 06/24/20

Note 9: 2016 FMP budget for Hercules MS & Hercules HS is combined and reported under Hercules HS