



**WEST CONTRA COSTA UNIFIED SCHOOL DISTRICT**  
**Bond Program Spending to Date by Site**  
**Data as of 12/31/2021**

Updated 1/3/2022

Site Name	Original Budget *	Board Approved Budget 04/14/21	Expended FY 99-01 thru FY 20-21	Expended FY 21-22 Dec	Expended Total thru 12/31/21	Committed Balance as of 12/31/21	Budget Balance as of 12/31/21	Notes
BAYVIEW	17,732,392	19,850,802	19,850,802		19,850,802	-	-	Footnote 1
CHAVEZ	1,339,784	1,058,234	1,058,234		1,058,234	-	-	Footnote 1
COLLINS	993,294	5,138,871	1,664,228	119,255	1,783,483	120,468	3,234,920	Footnote 3
CORONADO	11,278,047	43,022,627	43,022,627		43,022,627	-	-	Footnote 1
DOVER	13,070,243	35,095,267	35,095,267		35,095,267	-	-	Footnote 1
DOWNER	28,819,079	33,415,902	33,415,902		33,415,902	-	-	Footnote 1
ELLERHORST	11,238,341	13,931,806	13,931,806		13,931,806	-	-	Footnote 1
FAIRMONT	10,971,356	6,864,259	6,542,941		6,542,941	-	321,317	Footnote 3
FORD	11,839,322	30,817,526	30,817,526		30,817,526	-	-	Footnote 1
GRANT	1,409,600	2,155,565	2,155,565		2,155,565	-	-	Footnote 1
HANNA RANCH	680,923	783,349	783,349		783,349	-	-	Footnote 1
HARDING	15,574,211	22,632,446	22,632,446		22,632,446	-	-	Footnote 1
HARMON KNOLLS	-	448,435	448,435		448,435	-	-	Footnote 1
HIGHLAND	13,504,714	2,679,839	1,932,714		1,932,714	-	747,125	Footnote 3
KENSINGTON	16,397,920	19,343,892	19,343,892		19,343,892	-	-	Footnote 1
KING	16,688,732	25,342,166	25,342,166		25,342,166	-	-	Footnote 1
LAKE	822,657	67,247,823	1,839,312	1,230,494	3,069,806	53,797,988	10,380,029	Footnote 3
LINCOLN	15,225,821	17,676,561	17,676,561		17,676,561	-	-	Footnote 1
LUPINE HILLS	16,111,242	15,395,678	15,395,678		15,395,678	-	-	Footnote 1
MADERA	11,088,764	12,233,801	12,233,801		12,233,801	-	-	Footnote 1
MICHELLE OBAMA**	13,673,885	44,129,324	43,128,632	44,746	43,173,377	-	955,947	Footnote 3
MIRA VISTA	13,928,364	16,651,130	16,651,130		16,651,130	-	-	Footnote 1
MONTALVIN	15,904,716	16,791,028	16,791,028		16,791,028	-	-	Footnote 1
MURPHY	13,554,495	15,619,655	15,619,655		15,619,655	-	-	Footnote 1
NYSTROM	20,999,690	47,800,813	47,800,813		47,800,813	-	-	Footnote 1
OHLONE	14,174,928	34,492,752	34,492,752		34,492,752	-	-	Footnote 1
OLINDA	1,170,596	2,080,188	2,080,188		2,080,188	-	-	Footnote 1
PERES	19,752,789	21,424,293	21,424,293		21,424,293	-	-	Footnote 1
RIVERSIDE	13,439,831	21,511,005	15,275,637	1,571,045	16,846,682	1,139,517	3,524,806	Footnote 3
SHANNON	1,157,736	8,655,163	1,588,120	21,947	1,610,068	345,233	6,699,862	Footnote 3
SHELDON	14,968,745	15,102,837	15,102,837		15,102,837	-	-	Footnote 1
STEGE	13,000,749	6,345,886	3,481,786		3,481,786	-	2,864,100	Footnote 3
STEWART	12,710,427	16,737,037	16,737,037		16,737,037	-	-	Footnote 1
TARA HILLS	14,160,935	14,975,067	14,975,067		14,975,067	-	-	Footnote 1
VALLEY VIEW	11,117,405	10,222,362	10,222,362		10,222,362	-	-	Footnote 1
VERDE	15,709,690	16,065,870	16,065,870		16,065,870	-	-	Footnote 1
WASHINGTON	14,051,720	15,322,847	15,322,847		15,322,847	-	-	Footnote 1
<b>Elementary Total</b>	<b>438,263,142</b>	<b>699,062,105</b>	<b>611,943,307</b>	<b>2,987,487</b>	<b>614,930,794</b>	<b>55,403,206</b>	<b>28,728,106</b>	
B R SOSKIN MS***	1,205,711	6,415,493	6,415,493		6,415,493	-	-	Footnote 1
DEJEAN MS	64,929	381,209	381,209		381,209	-	-	Footnote 1
HELMS MS	61,287,986	83,432,888	83,432,888		83,432,888	-	-	Footnote 1
HERCULES MS	602,982	699,000	699,000		699,000	-	-	Footnote 1
KOREMATSU MS	37,937,901	73,382,179	72,661,554	72,455	72,734,009	265,130	383,040	Footnote 2
PINOLE MS	38,828,979	56,689,430	56,689,430		56,689,430	-	-	Footnote 1
<b>Middle Sch Total</b>	<b>139,928,488</b>	<b>221,000,199</b>	<b>220,279,574</b>	<b>72,455</b>	<b>220,352,030</b>	<b>265,130</b>	<b>383,040</b>	



**WEST CONTRA COSTA UNIFIED SCHOOL DISTRICT**  
**Bond Program Spending to Date by Site**  
**Data as of 12/31/2021**

Updated 1/3/2022

Site Name	Original Budget *	Board Approved Budget 04/14/21	Expended FY 99-01 thru FY 20-21	Expended FY 21-22 Dec	Expended Total thru 12/31/21	Committed Balance as of 12/31/21	Budget Balance as of 12/31/21	Notes
DE ANZA HS	105,389,888	132,236,248	132,236,248		132,236,248	-	-	Footnote 1
EL CERRITO HS	93,605,815	146,850,105	146,850,105		146,850,105	-	-	Footnote 1
GREENWOOD	35,315,772	79,583,607	79,583,607		79,583,607	-	-	Footnote 1
HERCULES HS	12,603,343	17,995,019	3,335,857	56,247	3,392,103	666,925	13,935,991	Footnote 3
KENNEDY HS	89,903,130	46,054,981	33,854,981		33,854,981	337,840	11,862,160	Footnote 3
PINOLE VALLEY HS	124,040,286	216,549,580	196,621,570	2,082,731	198,704,301	13,925,449	3,919,830	Footnote 2
RICHMOND HS	94,720,910	42,622,087	41,101,626	468,047	41,569,673	298,300	754,114	Footnote 3
VISTA HS	3,566,208	7,236,543	7,236,543		7,236,543	-	-	Footnote 1
<b>High Sch Total</b>	<b>559,145,352</b>	<b>689,128,170</b>	<b>640,820,537</b>	<b>2,607,025</b>	<b>643,427,562</b>	<b>15,228,514</b>	<b>30,472,095</b>	
ADAMS MS	703,660	691,211	691,211		691,211	-	-	Footnote 1
CAMERON	284,012	1,422,195	131,755	47,475	179,230	44,081	1,198,884	Footnote 3
CASTRO	11,901,504	620,944	620,944		620,944	-	-	Footnote 1
DELTA NSS	152,564	152,226	152,226		152,226	-	-	Footnote 1
EL SOBRANTE	187,343	536,231	536,231		536,231	-	-	Footnote 1
HARBOUR WAY	121,639	121,944	121,944		121,944	-	-	Footnote 1
KAPPA NSS	109,809	109,831	109,831		109,831	-	-	Footnote 1
NORTH CAMPUS	169,849	205,450	205,450		205,450	-	-	Footnote 1
OMEGA NSS	117,742	118,313	118,313		118,313	-	-	Footnote 1
SEAVIEW	178,534	499,116	499,116		499,116	-	-	Footnote 1
SIGMA NSS	110,728	110,949	110,949		110,949	-	-	Footnote 1
TLC	118,020	116,673	116,673		116,673	-	-	Footnote 1
WEST HERCULES	-	56,847	56,847		56,847	-	-	Footnote 1
<b>Closed/Program Total</b>	<b>14,155,404</b>	<b>4,761,930</b>	<b>3,471,490</b>	<b>47,475</b>	<b>3,518,966</b>	<b>44,081</b>	<b>1,198,884</b>	
CENTRAL	67,713,312	111,331,634	101,370,169	1,316,653	102,686,822	1,885,329	6,759,483	Budget thru 22-23
RCP CHARTER	8,148,550	4,415,204	4,415,204		4,415,204	-	-	Footnote 1
TECHNOLOGY	35,000,000	35,362,000	34,628,618		34,628,618	-	733,382	Footnote 2
<b>Admin/Other Total</b>	<b>110,861,862</b>	<b>151,108,838</b>	<b>140,413,992</b>	<b>1,316,653</b>	<b>141,730,644</b>	<b>1,885,329</b>	<b>7,492,865</b>	
<b>GRAND TOTAL</b>	<b>1,262,354,248</b>	<b>1,765,061,243</b>	<b>1,616,928,900</b>	<b>7,031,095</b>	<b>1,623,959,995</b>	<b>72,826,259</b>	<b>68,274,989</b>	

\* Original Budget provided is based on Report#2 dated April 30, 2018, and has not been reconciled.

\*\* Board approved renaming of Wilson Elementary school to Michelle Obama School on 02/12/20.

\*\*\* Board approved renaming of Crespi Middle school to Betty Reid Soskin on 06/23/21.

Footnote 1: Site projects are completed.

Footnote 2: Site Legacy projects are under planning, construction or in closeout.

Footnote 3: Site Legacy projects are completed and 2016 Facilities Master Plan Projects are under planning, construction or in closeout.

Note: Measure 1998E is not covered under Proposition 39 regulations for school bonds, and is not ordinarily reported in the Bond Program expenditure reports.

The following report shows Measure 1998E projects by site with state funded DeJean middle school project.

Measure 1998E Project	Budget	Expended	
DeJean Middle School	36,836,215	36,836,215	-
1998E Project	23,994,285	23,994,285	-
State Fund Project	12,841,930	12,841,930	-
Pinole Valley High School	190,571	190,571	-
Central Program Coordination	16,276,518	16,276,518	-
<b>Total</b>	<b>53,303,304</b>	<b>53,303,304</b>	<b>-</b>