



WEST CONTRA COSTA UNIFIED SCHOOL DISTRICT
Bond Program Spending to Date by Site
Data as of 08/31/2022

Updated 09/26/2022

Site Name	Original Budget *	Board Approved Budget 01/26/2022	Expended FY 99-01 thru FY 21-22	Expended FY 22-23 August	Expended Total thru 08/31/22	Committed Balance as of 08/31/22	Budget Balance as of 08/31/22	Notes
BAYVIEW	17,732,392	19,850,802	19,850,802		19,850,802	-	-	Footnote 1
CHAVEZ	1,339,784	1,058,234	1,058,234		1,058,234	-	-	Footnote 1
COLLINS	993,294	5,138,871	1,803,673	-	1,803,673	118,900	3,216,298	Footnote 3
CORONADO	11,278,047	43,022,627	43,022,627		43,022,627	-	-	Footnote 1
DOVER	13,070,243	35,095,267	35,095,267		35,095,267	-	-	Footnote 1
DOWNER	28,819,079	33,415,902	33,415,902		33,415,902	-	-	Footnote 1
ELLERHORST	11,238,341	13,931,806	13,931,806		13,931,806	-	-	Footnote 1
FAIRMONT	10,971,356	6,864,259	6,601,941		6,601,941	500	261,818	Footnote 3
FORD	11,839,322	30,817,526	30,817,526		30,817,526	-	-	Footnote 1
GRANT	1,409,600	2,155,565	2,155,565		2,155,565	-	-	Footnote 1
HANNA RANCH	680,923	783,349	783,349		783,349	-	-	Footnote 1
HARDING	15,574,211	22,632,446	22,632,446		22,632,446	-	-	Footnote 1
HARMON KNOLLS	-	448,435	448,435		448,435	-	-	Footnote 1
HIGHLAND	13,504,714	2,679,839	1,932,714		1,932,714	-	747,125	Footnote 3
KENSINGTON	16,397,920	19,343,892	19,343,892		19,343,892	-	-	Footnote 1
KING	16,688,732	25,342,166	25,342,166		25,342,166	-	-	Footnote 1
LAKE	822,657	67,247,823	5,356,612	19,641	5,376,253	51,563,143	10,308,427	Footnote 3
LINCOLN	15,225,821	17,676,561	17,676,561		17,676,561	-	-	Footnote 1
LUPINE HILLS	16,111,242	15,395,678	15,395,678		15,395,678	-	-	Footnote 1
MADERA	11,088,764	12,233,801	12,233,801		12,233,801	-	-	Footnote 1
MICHELLE OBAMA**	13,673,885	44,129,324	43,173,377		43,173,377	-	955,947	Footnote 3
MIRA VISTA	13,928,364	16,651,130	16,651,130		16,651,130	-	-	Footnote 1
MONTALVIN	15,904,716	16,791,028	16,791,028		16,791,028	-	-	Footnote 1
MURPHY	13,554,495	15,619,655	15,619,655		15,619,655	-	-	Footnote 1
NYSTROM	20,999,690	47,800,813	47,800,813		47,800,813	-	-	Footnote 1
OHLONE	14,174,928	34,492,752	34,492,752		34,492,752	-	-	Footnote 1
OLINDA	1,170,596	2,080,188	2,080,188		2,080,188	-	-	Footnote 1
PERES	19,752,789	21,424,293	21,424,293		21,424,293	-	-	Footnote 1
RIVERSIDE	13,439,831	21,511,005	17,528,159	4,629	17,532,789	91,017	3,887,200	Footnote 3
SHANNON	1,157,736	10,855,163	1,681,964		1,681,964	329,015	8,844,184	Footnote 3
SHELDON	14,968,745	15,102,837	15,102,837		15,102,837	-	-	Footnote 1
STEGE	13,000,749	6,345,886	3,481,786		3,481,786	-	2,864,100	Footnote 3
STEWART	12,710,427	16,737,037	16,737,037		16,737,037	-	-	Footnote 1
TARA HILLS	14,160,935	14,975,067	14,975,067		14,975,067	-	-	Footnote 1
VALLEY VIEW	11,117,405	10,222,362	10,222,362		10,222,362	-	-	Footnote 1
VERDE	15,709,690	16,065,870	16,065,870		16,065,870	-	-	Footnote 1
WASHINGTON	14,051,720	15,322,847	15,322,847		15,322,847	-	-	Footnote 1
Elementary Total	438,263,142	701,262,105	618,050,162	24,270	618,074,433	52,102,575	31,085,098	
B R SOSKIN MS***	1,205,711	6,415,493	6,415,493		6,415,493	-	-	Footnote 1
DEJEAN MS	64,929	381,209	381,209		381,209	-	-	Footnote 1
HELMS MS	61,287,986	83,432,888	83,432,888		83,432,888	-	-	Footnote 1
HERCULES MS	602,982	699,000	699,000		699,000	-	-	Footnote 1
KOREMATSU MS	37,937,901	73,382,179	72,734,009		72,734,009	265,130	383,040	Footnote 2
PINOLE MS	38,828,979	56,689,430	56,689,430		56,689,430	-	-	Footnote 1
Middle Sch Total	139,928,488	221,000,199	220,352,029	-	220,352,029	265,130	383,040	



WEST CONTRA COSTA UNIFIED SCHOOL DISTRICT
Bond Program Spending to Date by Site
Data as of 08/31/2022

Updated 09/26/2022

Site Name	Original Budget *	Board Approved Budget 01/26/2022	Expended FY 99-01 thru FY 21-22	Expended FY 22-23 August	Expended Total thru 08/31/22	Committed Balance as of 08/31/22	Budget Balance as of 08/31/22	Notes
DE ANZA HS	105,389,888	132,236,248	132,236,248		132,236,248	-	-	Footnote 1
EL CERRITO HS	93,605,815	146,850,105	146,850,105		146,850,105	-	-	Footnote 1
GREENWOOD	35,315,772	79,583,607	79,583,607		79,583,607	-	-	Footnote 1
HERCULES HS	12,603,343	22,995,019	3,707,760		3,707,760	597,400	18,689,860	Footnote 3
KENNEDY HS	89,903,130	52,654,981	34,334,705		34,334,705	5,375,869	12,944,407	Footnote 3
PINOLE VALLEY HS	124,040,286	216,549,580	208,128,040	1,374,549	209,502,589	4,582,475	2,464,516	Footnote 2
RICHMOND HS	94,720,910	42,622,087	41,861,632	(398)	41,861,234	11,506	749,347	Footnote 3
VISTA HS	3,566,208	7,236,543	7,236,543		7,236,543	-	-	Footnote 1
High Sch Total	559,145,352	700,728,170	653,938,639	1,374,151	655,312,790	10,567,250	34,848,130	
ADAMS MS	703,660	691,211	691,211		691,211	-	-	Footnote 1
CAMERON	284,012	1,422,195	202,237		202,237	41,174	1,178,783	Footnote 3
CASTRO	11,901,504	620,944	620,944		620,944	-	-	Footnote 1
DELTA NSS	152,564	152,226	152,226		152,226	-	-	Footnote 1
EL SOBRANTE	187,343	536,231	536,231		536,231	-	-	Footnote 1
HARBOUR WAY	121,639	121,944	121,944		121,944	-	-	Footnote 1
KAPPA NSS	109,809	109,831	109,831		109,831	-	-	Footnote 1
NORTH CAMPUS	169,849	205,450	205,450		205,450	-	-	Footnote 1
OMEGA NSS	117,742	118,313	118,313		118,313	-	-	Footnote 1
SEAVIEW	178,534	499,116	499,116		499,116	-	-	Footnote 1
SIGMA NSS	110,728	110,949	110,949		110,949	-	-	Footnote 1
TLC	118,020	116,673	116,673		116,673	-	-	Footnote 1
WEST HERCULES	-	56,847	56,847		56,847	-	-	Footnote 1
Closed/Program Total	14,155,404	4,761,930	3,541,972	-	3,541,972	41,174	1,178,783	
CENTRAL	67,713,312	111,331,634	104,361,793	180,695	104,542,488	2,643,790	4,145,356	Budget thru 22-23
RCP CHARTER	8,148,550	4,415,204	4,415,204		4,415,204	-	-	Footnote 1
TECHNOLOGY	35,000,000	35,362,000	34,776,162		34,776,162	476,436	109,402	Footnote 2
Admin/Other Total	110,861,862	151,108,838	143,553,159	180,695	143,733,854	3,120,226	4,254,759	
GRAND TOTAL	1,262,354,248	1,778,861,243	1,639,435,962	1,579,116	1,641,015,078	66,096,355	71,749,810	

* Original Budget provided is based on Report#2 dated April 30, 2018, and has not been reconciled.

** Board approved renaming of Wilson Elementary school to Michelle Obama School on 02/12/20.

*** Board approved renaming of Crespi Middle school to Betty Reid Soskin on 06/23/21.

Footnote 1: Site projects are completed.

Footnote 2: Site Legacy projects are under planning, construction or in closeout.

Footnote 3: Site Legacy projects are completed and 2016 Facilities Master Plan/2020 Msr R Projects are under planning, construction or in closeout.

Note: Measure 1998E is not covered under Proposition 39 regulations for school bonds, and is not ordinarily reported in the Bond Program expenditure reports.

The following report shows Measure 1998E projects by site with state funded DeJean middle school project.

Measure 1998E Project	Budget	Expended	
DeJean Middle School	36,836,215	36,836,215	-
1998E Project	23,994,285	23,994,285	-
State Fund Project	12,841,930	12,841,930	-
Pinole Valley High School	190,571	190,571	-
Central Program Coordination	16,276,518	16,276,518	-
Total	53,303,304	53,303,304	-