



WEST CONTRA COSTA UNIFIED SCHOOL DISTRICT
Bond Program Spending to Date by Site
Data as of 01/31/2020 Preliminary 2nd Interim

Updated 01/31/2020

Site Name	Original Budget *	Board Approved Budget 11/06/19	Expended FY 99-01 thru FY 18-19	Expended FY 19-20 Jul-Jan	Expended Total thru 01/31/20	Committed Balance as of 01/31/20	Budget Balance as of 01/31/20	Notes
BAYVIEW	17,732,392	19,850,802	19,850,802	-	19,850,802	-	-	Footnote 1
CHAVEZ	1,339,784	1,058,234	1,058,234	-	1,058,234	-	-	Footnote 1
COLLINS	993,294	1,638,871	1,638,871	-	1,638,871	-	-	Footnote 4
CORONADO	11,278,047	43,022,627	43,022,627	-	43,022,627	-	-	Footnote 1
DOVER	13,070,243	35,095,267	35,095,267	-	35,095,267	-	-	Footnote 1
DOWNER	28,819,079	33,415,902	33,415,902	-	33,415,902	-	-	Footnote 1
ELLERHORST	11,238,341	13,931,806	13,931,806	-	13,931,806	-	-	Footnote 1
FAIRMONT	10,971,356	6,864,259	4,213,128	460,856	4,673,984	56,062	2,134,213	Footnote 3
FORD	11,839,322	30,817,526	30,817,526	-	30,817,526	-	-	Footnote 1
GRANT	1,409,600	2,155,565	2,155,565	-	2,155,565	-	-	Footnote 1
HANNA RANCH	680,923	783,349	783,349	-	783,349	-	-	Footnote 1
HARDING	15,574,211	22,632,446	22,632,446	-	22,632,446	-	-	Footnote 1
HARMON KNOLLS	-	448,435	448,435	-	448,435	-	-	Footnote 1
HIGHLAND	13,504,714	2,679,839	1,932,714	-	1,932,714	-	747,125	Footnote 3
KENSINGTON	16,397,920	19,343,892	19,343,892	-	19,343,892	-	-	Footnote 1
KING	16,688,732	25,342,166	25,342,166	-	25,342,166	-	-	Footnote 1
LAKE	822,657	2,647,823	1,647,823	-	1,647,823	8,400	991,600	Footnote 3
LINCOLN	15,225,821	17,676,561	17,676,561	-	17,676,561	-	-	Footnote 1
LUPINE HILLS	16,111,242	15,395,678	15,395,678	-	15,395,678	-	-	Footnote 1
MADERA	11,088,764	12,233,801	12,233,801	-	12,233,801	-	-	Footnote 1
MIRA VISTA	13,928,364	16,651,130	16,651,130	-	16,651,130	-	-	Footnote 1
MONTALVIN	15,904,716	16,791,028	16,791,028	-	16,791,028	-	-	Footnote 1
MURPHY	13,554,495	15,619,655	15,619,655	-	15,619,655	-	-	Footnote 1
NYSTROM	20,999,690	51,486,844	45,461,314	2,339,500	47,800,813	-	3,686,031	Footnote 1
OHLONE	14,174,928	34,492,752	34,492,752	-	34,492,752	-	-	Footnote 1
OLINDA	1,170,596	2,286,942	1,582,078	497,597	2,079,675	-	207,267	Footnote 1
PERES	19,752,789	21,424,293	21,424,293	-	21,424,293	-	-	Footnote 1
RIVERSIDE	13,439,831	21,511,005	14,723,012	15,893	14,738,905	171,640	6,600,460	Footnote 3
SHANNON	1,157,736	1,555,163	1,555,163	-	1,555,163	-	-	Footnote 4
SHELDON	14,968,745	15,102,837	15,102,837	-	15,102,837	-	-	Footnote 1
STEGE	13,000,749	6,345,886	3,481,786	-	3,481,786	-	2,864,100	Footnote 3
STEWART	12,710,427	16,737,037	16,737,037	-	16,737,037	-	-	Footnote 1
TARA HILLS	14,160,935	14,975,067	14,975,067	-	14,975,067	-	-	Footnote 1
VALLEY VIEW	11,117,405	10,222,362	10,222,362	-	10,222,362	-	-	Footnote 1
VERDE	15,709,690	16,065,870	16,065,870	-	16,065,870	-	-	Footnote 1
WASHINGTON	14,051,720	15,322,847	15,322,847	-	15,322,847	-	-	Footnote 1
WILSON	13,673,885	44,129,324	9,664,279	11,525,881	21,190,160	22,033,915	905,249	Footnote 3
Elementary Total	438,263,142	627,754,889	572,509,101	14,839,727	587,348,828	22,270,017	18,136,044	



WEST CONTRA COSTA UNIFIED SCHOOL DISTRICT
Bond Program Spending to Date by Site
Data as of 01/31/2020 Preliminary 2nd Interim

Updated 01/31/2020

Site Name	Original Budget *	Board Approved Budget 11/06/19	Expended FY 99-01 thru FY 18-19	Expended FY 19-20 Jul-Jan	Expended Total thru 01/31/20	Committed Balance as of 01/31/20	Budget Balance as of 01/31/20	Notes
CRESPI MS	1,205,711	6,545,896	2,553,745	3,072,574	5,626,319	509,402	410,175	Footnote 3
DEJEAN MS	64,929	381,209	381,209	-	381,209	-	-	Footnote 1
HELMS MS	61,287,986	83,432,888	83,432,888	-	83,432,888	-	-	Footnote 1
HERCULES MS	602,982	699,000	699,000	-	699,000	-	-	Footnote 1
KOREMATSU MS	37,937,901	73,382,179	72,655,201	-	72,655,201	-	726,978	Footnote 2
PINOLE MS	38,828,979	56,689,430	56,689,430	-	56,689,430	-	-	Footnote 1
Middle Sch Total	139,928,488	221,130,602	216,411,473	3,072,574	219,484,047	509,402	1,137,153	
DE ANZA HS	105,389,888	132,236,248	132,236,248	-	132,236,248	-	-	Footnote 1
EL CERRITO HS	93,605,815	146,850,105	146,850,105	-	146,850,105	-	-	Footnote 1
GREENWOOD	35,315,772	79,583,607	79,583,607	-	79,583,607	-	-	Footnote 1
HERCULES HS	12,603,343	3,295,019	3,295,019	-	3,295,019	-	-	Footnote 4
KENNEDY HS	89,903,130	33,854,981	33,854,981	-	33,854,981	-	-	Footnote 4
PINOLE VALLEY HS	124,040,286	216,549,580	185,963,019	6,923,515	192,886,534	2,150,177	21,512,869	Footnote 2
RICHMOND HS	94,720,910	42,622,087	22,854,818	525,341	23,380,158	16,942,813	2,299,116	Footnote 3
VISTA HS	3,566,208	7,236,543	7,236,543	-	7,236,543	-	0	Footnote 1
High Sch Total	559,145,352	662,228,170	611,874,340	7,448,856	619,323,196	19,092,990	23,811,985	
ADAMS MS	703,660	691,211	691,211	-	691,211	-	-	Footnote 1
CAMERON	284,012	122,195	122,195	-	122,195	-	-	Footnote 4
CASTRO	11,901,504	620,944	620,944	-	620,944	-	-	Footnote 1
DELTA NSS	152,564	152,226	152,226	-	152,226	-	-	Footnote 1
EL SOBRANTE	187,343	536,231	536,231	-	536,231	-	-	Footnote 1
HARBOUR WAY	121,639	121,944	121,944	-	121,944	-	-	Footnote 1
KAPPA NSS	109,809	109,831	109,831	-	109,831	-	-	Footnote 1
NORTH CAMPUS	169,849	205,450	205,450	-	205,450	-	-	Footnote 1
OMEGA NSS	117,742	118,313	118,313	-	118,313	-	-	Footnote 1
SEAVIEW	178,534	499,116	499,116	-	499,116	-	-	Footnote 1
SIGMA NSS	110,728	110,949	110,949	-	110,949	-	-	Footnote 1
TLC	118,020	116,673	116,673	-	116,673	-	-	Footnote 1
WEST HERCULES	-	56,847	56,847	-	56,847	-	-	Footnote 1
Closed/Program Total	14,155,404	3,461,930	3,461,930	-	3,461,930	-	-	
CENTRAL	67,713,312	102,831,634	94,934,549	1,289,922	96,224,471	2,518,601	4,088,562	Budget thru 20-21
RCP CHARTER	8,148,550	4,415,204	4,415,204	-	4,415,204	-	-	Footnote 1
TECHNOLOGY	35,000,000	35,000,000	34,294,330	24,882	34,319,212	-	680,788	Footnote 2
Admin/Other Total	110,861,862	142,246,838	133,644,083	1,314,803	134,958,887	2,518,601	4,769,351	
GRAND TOTAL	1,262,354,248	1,656,822,430	1,537,900,927	26,675,960	1,564,576,887	44,391,010	47,854,533	

* Original Budget provided is based on Report#2 dated April 30, 2018, and has not been reconciled.

Footnote 1: Site projects are completed.

Footnote 2: Site Legacy projects are under planning, construction or in closeout.

Footnote 3: Site Legacy projects are completed and 2016 Facilities Master Plan Projects are under planning, construction or in closeout.

Footnote 4: Site projects are part of the 2016 Facilities Master Plan Projects to commence in future.

Note: Does not include 1998 Measure E projects (DeJean Middle School)